
From: [REDACTED]
Sent: Thursday, January 27, 2011 4:24 PM
To: Jeffrey Epstein
Subject: Fwd: Island - June

Begin forwarded message:

From: "Gary Kerney" [REDACTED]
Date: November 19, 2010 10:29:34 AM =ST
To: "Jeffrey Epstein" <jeevacation@gmail.com>
Cc: [REDACTED]
=/div>
Subject: FW: Island - =une

From: Gary =erney
Sent: Mon 6/14/2010 10:10 AM
To: =helley
Subject: RE: Island - June

Shelley no attachment Gary

From: Shelley = [REDACTED]
Sent: Sun 6/13/2010 7:37 =M
To: Jeffrey Epstein
Cc: Story Cowles; Gary =erney; Doug Schoettle
Subject: Island - June =br>

Hi all,

Gary did a great job of putting this together. I've added some =omments below and the specific things I'm taking care of in a separate =mail.

Thank you,

Shelley

PLANS

Pick up latest marked drawings from Robert's office on Tuesday 15th, will make copy and send to Doug this week.

DOCK

See attached image.

LIBRARY

Status interior

- 1.interiors complete by construction

Outstanding issues

- 1.ceiling treatment - Jon to visit week after next to start painting - work duration 2-3 weeks - estimated completion date July 8th
- 2.cabinet finishes - awaiting panel from Paris, delay now due in this week by the 9th
- 3.floor finishes - Je to decide on next visit to Island, decision made by July 8th.

Status exterior

- 1.courtyard paving - underway complete by the July 31
- 2.irrigation main line - underway complete by July 15
3. wall sconces to replace existing, will get info on them from Robert's office

Outstanding issues

- 1.landscape plans
 - 1.plants - Igala to fill in area behind tiki hut with plants we chose awaiting new images from Jim
 - 2.irrigation plans -
 - 3.lighting - will send sample lighting options via email this week
- 2.Igala - as trees tagged ready for delivery as soon as barge is ready

MASTER SUITE

Status interior

- 1.const under way ,subject to decisions being made should finish by Oct =1

Outstanding issues

- 1.steam =ench
- 2.out side =hower
- 3.lites over =ed
- 4.lighting in =edroom
- 5.electrical in =ath area
- 6.tub deck and =urround

- 7.selection =f wood floor
- 8.sourcing =hassos slabs
- 9.powderroom =anity plan
- 10.shop drawings for =tone
- 11.order rug for =athroom

Status exterior

- 1.wall under way, complete by Aug 31

Outstanding issues

- 1.landscape =lans,.liting irr.

KITCHEN

Status

- 1.assume we get =ermit by July 1 should be complete by Nov.31

Outstanding issues

- 1.kitchen =esign
- 2.stair and =all design to master

LAUNDRY

- 1.assume we get =ermit July 1 should complete by Oct 31

COTTAGES

- 1.const underway =hould complete by Sept =0

Outstanding issues

- 1.shower =esign

Other guest =ottage to be built in same complex: revisit idea on next =isit

MAIN HOUSE REMODEL

Status no estimate to =ompleation til program complete

- 1.courtyard side =lan final,proceeding
- 2.roofing =roceeding

Outstanding issues

- 1.north side =rogram

MECHINICAL =LECTRICAL Status under way =hould complete by Sept 30

MECHANICAL DESAL Status under way =hould complete by Nov 30

POOL/THEATER

- =.Gensler allow three months for plans
- =.two months for permits Nov 30
- 3.pool by Mar =1
- =. theater by Jun 30

=