

**To:** jeevacation@gmail.com[jeevacation@gmail.com]; Jeffrey Epstein[jeevacation@gmail.com]  
**Cc:** Emad Hanna [REDACTED]  
**From:** Gary Kerney  
**Sent:** Wed 7/27/2011 6:43:48 PM  
**Subject:** walls

FYI

Status of Island Wall construction and costs, target to be all completed by the end of sept.

All our people are working on flagpole site expect to be done 1st sept.  
move to road turn around an walls at master done end of sept.

Sub Russ \$28 sq.ft.(Premium on dregee of dificulty)  
finished collumn wall  
working Sea wall done 3rd of Aug  
move to upper terrace done 2end week sept.

Sub Tyson \$25 for unpoint \$35 pointed buildings  
Cottage exterior and assoiated base end of aug  
Planter wall mid sept  
little bath exterior mid sept

Sub Tyson 2end crew \$25  
heli wall done end of aug.

All the subs need manual checks as we measure their work.