

Zorro Development Corp - Project Report 10/11/13

22 – LANDSCAPING MH	START	END	EST.COST	NOTES	PHOTO	STATUS
	06/01/13		\$75,000.00	3/28/13 – Refurbishment & Maintenance Proposals from 3 companies forwarded to RK & DI		Awaiting Direction
Approval JE				4/27/13 – JE approved Aspen for Refurbishment Project & Aspen to remain as ZDC Maintenance Company		on E Mails
				5/9/13 – New Proposal forwarded to JE, RK awaiting direction		dated
				5/16/13 – Final proposal forwarded to RK		08/22/13
				5/24/13 – Aspen agreed to \$75,000.00		09/26/13
				5/31/13 – Deposit of \$44,383.08 issued to Aspen		09/27/13
				6/1/13 – Project Started		
				6/8/13 – Work continues, soil preparation in progress		
				6/14/13 – Plant material starting to arrive		
				6/18/13 – More plant material on site		
				6/21/13 – Back Parking Area - Planting & Irrigation Complete		
				6/22/13 – Planting & Irrigation continues – attached photos		
				6/26/13 – More plant material on site		
				6/27/13 – Preparation of front parking area begins, Columbines & Trumpet Vine planted along pathway between MH & Dog Pen		
				Irrigation installed in all planted areas – attached photos		
				7/12/13 – Plant & Irrigation installation continues – Attached plant schedule & photos		
				7/26/13 – Project 90% Complete		
				Having issues locating Cypress Trees.		
				8/7/13 – JE decided not to install Cypress Trees, in lu Aspen will remove 4 old Hawthorns & replace with 4 Junipers		
				8/9/13 – Final Breakdown of Project forwarded to JE		
				8/10/13 – JE to meet Jose from Aspen to review Project		
				8/11/13 – JE updated request – remove old Hawthorns & Junipers		
				8/22/13 – Forwarded to JE suggested colourful plant, material selected for discussed areas – awaiting direction		

