

ZORRO DEVELOPMENT

1/21/14

Satellite:

Deposit paid to Advanced Comm – 1/17

Meeting with Advanced Comm 1/23 to confirm network map & scope of work.

References/Updated Proposal from SpaceNet & Jim Cloud forwarded to Rich – 1/20

Meeting today with RMC Electric to confirm poles for links to MH & RC

Pool Replaster/Spa Clean: attached photos

Plaster work finished, acid wash & filling started today

Bead Blasting of Spa Tile, unsuccessful, have requested estimate to replace tile & grout will forward once in hand

Gate:

Project Complete as of 1/21

Sony:

Issues with Tablet not communicating with equipment. New Tablet has been ordered in case it is a Tablet issue

IR to be extended closer to seating area.

Installer back on site 1/23 to resolve issues

Installation of moulding on hold until all issues are resolved

Dakota Well:

Rig was due on site today, delayed due to an emergency call out.

Now due 1/23

Cactus Removal: attached photos

Fabrication of railway tracks for drags complete.

Removal of cactus continues as weather allows