

Roads:

Concrete stamp ordered, expected delivery of stamp Wednesday 20th May. Start mock up Monday using existing stamps.

Gensler:

Draft Budget & Schedule for Existing Compound

Curtis proceeding with development of a Draft Budget and schedule for your review.

Gensler 60% complete Design Development.

Kitchen Concept, with Zorro Kitchen overlay to be forwarded to you for review.

Dock House, Permits, and drawings.

Conceptual drawings complete, under the impression that Gensler was in direct contact with you in regard to design phase, if not should Silvina proceed with design. Please advise?

Permits: Need to resolve past issues with Army Corp (Darren) before filling application, Alan Smith preparing application for dock house, he promised to have it completed by Friday. This would then be filed once Army Corp issues are resolved. Will follow up with Darren.

Master Bathroom Budget & Schedule.

Awaiting CZM to verify permit approval, Alan Smith will clarify by the end of the week.

As requested Curtis forwarded a Bill Rowles Draft Budget and Schedule to you last week for your review, awaiting your response. Please advise

Sarah has had no response from Pinto Offices in regard to design questions for PBI, 71st st and LSJ. This information would assist with Budget and schedule process. Please Advise

Landscaping:

Vegetable garden and fruit trees, awaiting design by Silvina for your approval.

Will then complete stonework, then plant.

UVI Contacts: will be forwarding a proposal this week

Irrigation:

Yes we still have Scott Graff, unable to find suitable candidate to fulfill this position in house.

Graff's hours have been cut back, to basic maintenance with occasional work, i.e.: relocation of lines and sprinklers after road drainage and landscape development at the manager's cottage.

Looking in PR and local hotels for candidate.

Landscape Design, confirming that Gensler forwarded info on 3 perspective companies.

PR Company not viable. Will continue researching, the following, irrigation person/company, landscape manager and landscape designer

Boats:

Crew boat:

Already have an offer on the boat; purchaser needs 45 days for financing. Purchase price was \$255k. There new boat ordered has been delayed.

Please advise course of action?

Nana: LV awaiting direction as to use of boat, i.e. JEE boat new Suzuki 300, Staff boat smaller engines. Please advise?

Rental House:

Forwarded info to you for your review, Sarah and Story are visiting the week of the 25th May to research options.

Please advise?