

7 Week Look Ahead Schedule

Task Name	Finish	Assigned To	Status	Comments
1 GSJ Cottage	02/01/19	JPK	In Progress	Tile is being laid, siding to start, roof installation IP, window door install
2 LSJ Tiki Kitchen	01/25/19	LSJ	In Progress	Tile Samples awaiting approval, kitchen demo'd, tile is next step, then cabinets, etc
3 GSJ Big Tiki	01/31/19	BBates	In Progress	Brian to finish deck 2 days, Roof Starting (leaves 3.5 weeks for roof install and finishes)
4 Stone Wall Main Compound	03/29/19	Danny	Not Started	Schedule and budget established starting on 10th of Jan.
5 Q - Hut	02/15/19	EB	In Progress	EB starting the 14th of Jan (Mason broke his hip.) Max 4.5 weeks barring no DPNR issues
6 Pebble Beach	03/08/19	Kyle / Dupson	In Progress	Dupson / Kyle to begin next week on rebar footing and pour for FDs. Then Stone walls and roof schedule dependent on walls 8 weeks tent finish
7 RO Building / Bunker GSJ	tbd	TBD	Not Started	We need an Architect for Plumbing / Electric drawings for RO system design. This is will cause changes to layout inside building drawn
8 Cabana 3	tbd	JPK / LSJ	In Progress	Tile back up and pipes repaired. Awaiting arrival dates of the flooring company (2 weeks from arrival of flooring company)
9 5 Palms	tbd	JPK / EB	Not Started	Got Jay bid, reviewing monday with him. EB has missing scope off verbal so sent detailed scope for them to price.
10 LSJ Tile Roofs	tbd	JPK / Pokey / BWS	Not Started	Awaiting BW Sub proposal, Pokey coming out Monday 9 am to look at (4.5 weeks for each roof) BW Sub coming out 11 am Monday
11 Grotto	tbd	EB?	In Progress	EB pricing received. Was told to put them off and sun louvre company will do this? EB can still do this if green light is given it will be 2 weeks from start date
12 Jeffers 2 Roads	tbd	Jeffers	Not Started	Jeffers to Confirm Schedule / Tent start date Jan 14th / Jeffers in discussion with his lawyers on credit
13 Waterfall LSJ Area	tbd	LSJ	In Progress	Need to establish layout of post, then pour slab (with post leave-outs)- erect post and shade sails? 2 weeks total from start date
14 Refurbishment of LSJ and GSJ networks	tbd	BG	Not Started	Outsourced
15 Conduit Bank LSJ - SW and Fiber	tbd	MG	In Progress	Started
16 SW intake pump LSJ	01/18/19	BG	Not Started	
17 Distribution Pump LSJ	tbd	BG	Not Started	
18 5 Palms Electrical	tbd	MG	Not Started	
19 Pool cabana counters	tbd	KR/BG	In Progress	FL kitchen company to come down
20 MC Cabana 1-4 Counters	tbd	KR/BG	In Progress	FL kitchen company to come down
21 Cabana Tile Redo?	tbd	JPK?	Not Started	
22 Cabana and Chillax Floors	tbd	AHF / JPK	Not Started	AHF has been contacted, now Jay and AHF to discuss pricing for insurance
23 Sea Intake GSJ		BG	Not Started	