

**From:** Kyle reavis <[REDACTED]>  
**To:** "jeffrey E." <jeevacation@gmail.com>  
**Cc:** brice gordon <[REDACTED]>, Richard Kahn <[REDACTED]>  
**Subject:** Re: Cabana Bathroom Tile  
**Date:** Mon, 19 Nov 2018 14:26:42 +0000

---

Good Morning Mr Epstein,

JPK will be wrapping up tile in cabana 1-4 today with the finished fixtures to be screwed in place tomorrow. The tile has gone slow due to the number of cuts they need to do with small showers and 2'x2' tiles. The men have been working non-stop all weekend to make sure they wrap this up for you. Shower doors are still on schedule to be in SST the 23rd. The only area that will be left are the shower door frames which will be removed after the glass is installed in the windows. Please let me know if you have any questions and I apologize for the delay.

Very Respectfully,

Kyle Reavis

On Tue, Nov 13, 2018 at 3:08 PM Kyle reavis <[REDACTED]> wrote:

Good Afternoon,

Please see tile and final sequence of events for cabana bathrooms;

Cabana 1:

14th - Demo bench, set all floor tiles, plaster ceilings

15th - Tile walls (all day) - Finish tile

16th - Toilet Install / Lighting install

Awaiting Shower door delivery (23rd estimated)

Window can receive Plexiglas in place of privacy glass to seal showers interim

Cabana 2:

14th - set floor tiles , plaster ceilings

15th - Install toilets

16th - tile walls (all day) - Finish Tile

17th - Lighting Install

Awaiting Shower door delivery (23rd estimated)

Window can receive Plexiglas in place of privacy glass to seal showers in interim

Cabana 3:

14th - set floor tiles , plaster ceilings

15th - install Toilets

16th - Lighting Install

17th - Tile Walls - Finish Tile

Awaiting Shower door delivery (23rd estimated)

Cabana 4:

14th - seal exterior door, plaster ceilings , set floor tiles

15th - Install toilets

18th - Wall tile Install (all day) - Finish

19th - Shower door Install

Very respectfully,

Kyle Reavis