

ZORRO DEVELOPMENT

1/30/14

Satellite/Internet:

4th Feb - Advanced Communications due on site to install New Router

30th Jan - Revised Pole & Power Supply estimate forwarded to RK for review/approval

31st Jan – RK & BG will complete final review of ISP (Spacenet) proposal

Pool Replaster/Spa Tiling: - attached photos

Pool plaster is curing.

Pool will be drained Feb 10th for plaster polishing to remove stains & boot marks

Pool expected to be fully operational by 1st week of March

Spa Water Line Tile Band removed & replaced with new

Small Spa Tile due on site 3rd Feb.

Spa expected to be fully operational by 5th Feb

Sony: - attached photos

IR installed to coffee table, mouldings & projector cover reinstalled

Tablet updated with Macros.

Need to wait for new update for Sony Tablet, Kitcat to Jelly Bean for Apple TV Remote

Apple TV can be controlled by Apple TV Remote

Picture produced by Blue Ray very grainy, installer requested replacement unit due on site 31st Jan, Brice will instal

Under present Internet Speeds it will take 70 plus hours to download a 4K movie

Dakota Well:

Big Rig was due 27th Jan, but was held up

31st Jan – Big Rig due on site