

Sent: Tuesday, December 10, 2013 7:13:01 PM
From: ann rodriguez [REDACTED]
Subject: 12/10/13 updates and progress
To: Jeffrey Epstein <jeevacation@gmail.com>

Hey Bossman,

Tiling: Mr. Luciano said that the steps are complicated and he needs more time for the bullnose. Long story short. :(won't be completed until Wednesday 12/11.

Palm Trees: 10 Palm trees arrived today, 5 have already been planted by the main compound. will send photos at the end of the day.

Mechanical wall: Formed and poured completed. Pokey and TJ are chiseling excess concrete from the front because during the drying process it gave away in the front. will send photos at the end of the day.

Main Compound Kitchen: Sink fixed (fingers crossed X :-/) Pokey fixed all water damage and constructed new kick plates all around the kitchen.

Pops Garden: Wall was put on hold because I need all the landscapers to Cut, Trim and clean all areas and roads.

DPNR: I re-scheduled the inspection for the 1st week of January.

Generator: Blew yesterday back up and running today.

Kite House: Flagpole light still working :).

Sod: Sod will be placed Thursday 12/12.

Cushions: Missing cushions for furniture arrived and placed.

New Furniture & Replacement cushions: 70 boxes arrived on St. Thomas, tried to clear shipment today but ran into an excise issue. Should be ready for pick-up tomorrow afternoon.

Will forward pictures at the end of the day.
Ann R.

DISCLAIMER: The information contained in this e-mail may be privileged, confidential, and protected from disclosure. If you are not the intended recipient, you are hereby notified that any dissemination, distribution or duplication of this communication is strictly prohibited. If you have received this communication in error, please notify the sender immediately and delete all copies.