
From: Scott Denett [REDACTED]
Sent: Saturday, February 12, 2011 3:42 PM
To: J E
Subject: LSJ reports sat 2

10am

-post gary meeting

-The theme is fiber, network, communication between departments, Some Bill history -Restated clearly that TODAY eta is 2:30.... I need fiber on both ends, network patch panel and live connection, at that point I can plugin and test wifi sonos communications with the master network, cisco switch etc.

-That is far from a complete solution, but its the big step I need to happen. Phone placement needs your attention in the bathroom to make sure that what they are doing is what you really want here.

? Has nick been brought back in in anyway to deal with the master,tiki speakers theatre lsj, or is it still only on my plate? Best I can do today is test the sonos amp system which I hope to hear by end of day

-THE GOAL: At the very least I want to see a working wifi connection in the master Bedroom, before that is set up done and tested to up to standards I really can't move forward in the room.

-So Gary should have "Hobbit end one by 12" we then team up at master, while he then repeats the process. So ETA on switch plug-in is 2- 2:30 thats if if everything goes perfect.

- I am going move my gear into the master now and see what issues that alone presents and get back to you.

Whats working now?

-sonos is playing in office, (this can be moved to any amp system and reset up in less than an hour from here out) -tiki has sonos feed in place of apple tv to keep both online would take ... with the current nick end of things --- rca to xlr or a toslink to rca to xlr first makes the most sense) -kitchen system has worked perfect since you left -network password change which is done -Sonos controller programmed and music migrated -New Switches and Airports on order

so plan now is to work and get as much done by end of day as can be done

(palm beach is the big job for me sun)

thank you

-scott

=/b>

=