
From: [REDACTED]
Sent: Friday, January 28, 2011 11:26 PM
To: Jeffrey Epstein
Subject: Re: Island - June

i wasn't saying on the phone i couldn't be those things, i was saying that i react to women in a way that is not appropriate for you. In Paris i wish i had been a bigger person that day.

im genuinely trying to ask this, its a genuine qu that im searching for. below is an example of something claimed that is false, and it's important to be concrete about what it is i've done, so i can get clearer as opposed to keep on self sabotaging. that isn't productive

On Jan 28, 2011, at 5:41 PM, Jeffrey Epstein wrote:

I think our answer was perfect the other day,, when you said in response to me stating that you are not generous, truly selfless caring or kind, you said wisely,, I realize , that is just not me. I think that sums it up.. no matter what I have tried to show you, teach you guide you, encourage you,, you retreat to its just not me.. i can't argue with that. good luck

On Fri, Jan 28, 2011 at 11:27 PM, [REDACTED] wrote:

DOCK

See attached image.

LIBRARY

Status interior

1.interiors complete by construction

Outstanding issues

1.ceiling treatment; Ion to visit week after next to start painting - work duration 2- 3 weeks - estimated completion date July 8th

- 2.cabinet finishes =nbsp; awaiting panel from Paris, delay now due in =his week by the 19th
- 3.floor =inishes Je to decide on next visit =o Island, decision made by July =st.

Status exterior

- 1.courtyard paving =nderway complete by the July 31
- 2.irrigation main line underway =omplete by July 15
3. wall =conces to replace existing, will get info on them from Robert's =ffice

Outstanding issues

- =.landscape plans
 - a.plants =nbsp; lgala to fill in area behind =iki hut with plants we chose awaiting new images from
 - =.irragatiion =lans =
 - =.lighting will send sample lighting options via email =his week
- 2.lgala =as trees tagged ready for delivery as soon as barge is =eady

=im

MASTER SUITE

Status interior

- 1.const under =ay ,subject to decisions being made should finish by Oct =1

Outstanding issues

- 1.steam =ench
- 2.out side =hower
- 3.lites over =ed
- 4.lighting in =edroom
- 5.electrical in =ath area
- 6.tub deck and =urround
- 7.selection =f wood floor
- 8.sourcing =hassos slabs
- 9.powderroom =anity plan
- 10.shop drawings for =tone
- 11.order rug for =athroom

Status exterior

- 1.wall under =ay, complete by Aug 31

Outstanding issues

- 1.landscape =lans,.liting irr.

KITCHEN

Status

1. assume we get permit by July 1 should be complete by Nov.31

Outstanding issues

1. kitchen permit
2. stair and all design to master

LAUNDRY

1. assume we get permit July 1 should complete by Oct 31

COTTAGES

1. const underway should complete by Sept 30

Outstanding issues

1. shower permit

Other guest cottage to be built in same complex: revisit idea on next visit

MAIN HOUSE REMODEL

Status no estimate to completion til program complete

1. courtyard side plan final, proceeding
2. roofing proceeding

Outstanding issues

1. north side program

MECHANICAL/ELECTRICAL Status under way should complete by Sept 30

MECHANICAL DESAL Status under way should complete by Nov 30

POOL/THEATER

1. Gensler allow three months for plans
2. two months for permits Nov 30
3. pool by Mar 31
4. theater by Jun 30

=div>

-- =br>*****

The information contained in this communication is confidential, may be attorney-client privileged, may constitute inside information, and is intended only for the use of the addressee. It is the property of Jeffrey Epstein Unauthorized release, disclosure or copying of this communication or any part thereof is strictly prohibited and may be unlawful. If you have received this communication in error, please notify us immediately by return e-mail or by e-mail to jeevacation@gmail.com, and destroy this communication and all copies thereof, including all attachments. copyright -all rights reserved

=