

To: Emad Hanna [REDACTED]
From: Jeffrey Epstein
Sent: Mon 7/27/2009 4:18:54 PM
Subject: Re: Mechanical Building

gary has to decide it ok

On Mon, Jul 27, 2009 at 11:34 AM, Emad Hanna <[REDACTED]> wrote:

Jeffrey,

I just wanted you to be informed of the following:

Gary Kerney has approved a payment of \$ 9,241 to Kraus Manning for testing on the mechanical building.

This puts this budget line item over budget by \$ 7,771 and Gary also stated there will be an additional \$ 12,009 of testing fees.

So he is adding a change order for \$ 19,771 bringing the total amount for testing to \$ 29,771.

If you're ok with all the above I will process this payment and adjust the working budget for the change order.

Thank you

Emad Hanna
Project Controller
HBRK Associates
PO Box 400

New York, NY 10150

Ph [REDACTED]

Fax [REDACTED]

[REDACTED]