

To: Doug Schoettle [REDACTED]
Cc: Gary Kerney [REDACTED]
From: Jeffrey Epstein
Sent: Sat 12/19/2009 6:32:01 PM
Subject: Re: outstanding design issues at LSJ

I have all the interior finishes,, i have hired a painter to do all the ceiling and the rooms.

On Sat, Dec 19, 2009 at 12:34 PM, Doug Schoettle [REDACTED] wrote:

Dear Jeffrey,

The master bath is well underway. The roof framing is in place, electrical and plumbing are being installed. The interior finishes need to be selected including the stone or quartzite for the shower, steam and counter tops; the floor and wall surfaces and vanities.

The office building floor will be installed early January and Fancelli will arrive 12 January to complete the woodwork. Molyneux will arrive 24 January for his review.

The open issue is the decorative treatment for the ceiling. Molyneux will be sending the painted canvas panel for the center of the ceiling with the furnishings in early January. The room will be ready to install the canvas panel and to paint the remainder of the ceiling in February.

Regards, Doug

--

The information contained in this communication is confidential, may be attorney-client privileged, may constitute inside information, and is intended only for the use of the addressee. It is the property of Jeffrey Epstein

Unauthorized use, disclosure or copying of this communication or any part thereof is strictly prohibited and may be unlawful. If you have received this communication in error, please notify us immediately by return e-mail or by e-mail to jeevacation@gmail.com, and destroy this communication and all copies thereof, including all attachments.