

To: brice gordon [REDACTED]
From: Jeffrey Epstein
Sent: Tue 1/10/2012 8:11:38 PM
Subject: Re: VI Gunite

begin work 15th feb

On Tue, Jan 10, 2012 at 5:02 PM, brice gordon <[REDACTED]> wrote:

FYI

Tom, Darren and I spoke with Rex this morning

Continent on blue plaster availability for flag pool, which will be confirmed 2 pm today AST

recommend this basic schedule

starting this week

green light material order/empty pool- 3 wks for tile main compound pool delivery, 2 weeks blue
plaster flag pool

heater relocation and start flag pool refurbishment

replaster flag pool/ fill

main compound material arrives/empty main compound pool

tile main compound pool/ fill

7 - 8 week duration total for both pools

work schedule, if required 7 days a week with option to start early and finish later than 4pm

payment schedule will be confirmed once availability of plaster is confirmed today

are you ok with this

please advise

--

Brice Gordon

Little Saint James

USVI

Phone: [REDACTED]

--

The information contained in this communication is confidential, may be attorney-client privileged, may constitute inside information, and is intended only for the use of the addressee. It is the property of

Jeffrey Epstein

Unauthorized use, disclosure or copying of this communication or any part thereof is strictly prohibited and may be unlawful. If you have received this communication in error, please notify us immediately by return e-mail or by e-mail to jeevacation@gmail.com, and destroy this communication and all copies thereof, including all attachments. copyright -all rights reserved