

To: jeffrey Epstein[jeevacation@gmail.com]; rich kahn [REDACTED]
From: Richard Barnett
Sent: Sun 6/19/2011 3:55:26 PM
Subject: RE:

Good morning Mr. Epstein the net work cable was completed by sawyers to all SCU controller locations on 5-12-11. The contract with siemens was signed by Rich Kahn on 5-31-11. The contract reads under project schedule engineering submittals material ordering, equipment delivery ,installation,start up & commissioning will take two months from contract date for completion which is 7-31-11. Equipment is on order and will be delivered to 71 st street,the project engineer was at 71st on friday 6-17-11 to make a back up of the scu controller information . He told me he would contact me when controllers are ready to ship to 9 east 71st.Richard Barnett.

Date: Sun, 19 Jun 2011 07:44:05 -0400
Subject:
From: jeevacation@gmail.com
To: [REDACTED]

siemans ? house upgrade ? where are we?

--

The information contained in this communication is confidential, may be attorney-client privileged, may constitute inside information, and is intended only for the use of the addressee. It is the property of Jeffrey Epstein

Unauthorized use, disclosure or copying of this communication or any part thereof is strictly prohibited and may be unlawful. If you have received this communication in error, please notify us immediately by return e-mail or by e-mail to jeevacation@gmail.com, and destroy this communication and all copies thereof, including all attachments. copyright -all rights reserved