

To: Jeffrey Epstein[jeevacation@gmail.com]
Cc: Emad Hanna[REDACTED]; [REDACTED]
From: Gary Kerney
Sent: Mon 5/16/2011 6:38:33 PM

schedule for the 4th

Main pool

- the building slab will be poured and block going up
- the pool equipment will be installed and water in pool
- the retaining walls around cottage will be up
- the deck will be concrete, ready to lay tile (tile comes after the building is stoned)

still on target for 10/3

Flag pole pool

- the building will be framed in and plastering underway
- the pool equipment will be in and water in the pool (assumes we get tile selection)
- the deck will be concrete (tile happens after shelter and plaster)
- walls will be underway

still on target for 9/15