

To: Jeffrey Epstein[jeevacation@gmail.com]
From: ann rodriguez
Sent: Mon 12/2/2013 4:47:35 PM
Subject: LSJ Schedule for week of 12/2 to 12/8

Hey Bossman,

Tiling project Starts: December 2nd, 2013
November 27th Materials purchased and placed at Main Compound in advance.

December 2nd-4th (Mon-Wed) Forming
December 4th (Wed) Pump Truck arrive.
December 5th (Thu) Pouring
December 6th-8th (Fri-Sun) Tiling
Monday Tiling will be Complete :)

Mechanical Wall: 12/3 Framing - Pouring on 12/4.

MC Kitchen sink: 12/3 Hurricane Drain plumber on site.

New Palm Trees: 12/6 Booking Sail for Friday.

Sod: On site - 12/6 ready to lay sod after tile completion.

Site visit from DPNR: 12/10 Certificate of Occupancy.

Service Road: 12/11 to begin.

Sportis Boat: 11/30 Left Poland 12/23 Arrive on STT.

Ann R.

DISCLAIMER: The information contained in this e-mail may be privileged, confidential, and protected from disclosure. If you are not the intended recipient, you are hereby notified that any dissemination, distribution or duplication of this communication is strictly prohibited. If you have received this communication in error, please notify the sender immediately and delete all copies.