

To: Jeffrey Epstein[jeevacation@gmail.com]
Cc: Rich Kahn[REDACTED]; Roy Hodges[REDACTED]
From: Daphne Wallace
Sent: Wed 7/31/2013 10:13:41 PM
Subject: Jimmy Updates - July 31, 2013

Greetings Mr. Epstein,

1. Tile work

Tiles and thinset ordered by LSJ - thinset at Tropical today, will be shipped on Friday. Will follow up with tile vendor for EDA of tiles from Dominican Republic.

Jimmy confirmed his choice of the Super drain for the pool - he will send me the list of parts he needs so I can get a quote for your review.

Confirmed to Jimmy that the permit for this work is in order - CZT-53-04L - Darren, Cecile and I researched and confirmed - this work is a continuation of what was approved.

2. Gym road work

Brian Moseley Surveying was able to move up their schedule to accommodate LSJ. They will be on site tomorrow morning to complete the survey.

Jimmy knows and works closely with them. He said he will give them a call and ask them to please expedite.

The concrete coloring for the road is sailing tonight - EDA on St. Thomas Saturday, August 3.

3. Five Palms Dome

Darrell Podhola met with Jimmy on Monday. He says unfortunately he will not be able to do the job for the \$12,000 budget.

Samson Welding of St. John will be on site tomorrow morning to walk through the project. I will give the vendor Jimmy's number so they can discuss the project's details and logistics.

4. Hangar project

Jimmy and I have both been unsuccessful in contacting Capitol Steel Structures. Jimmy will reach out to Diaz one more time tomorrow. He has another vendor in Texas if Capitol Steel does not respond that I will source for a quote.

5. Main entrance

Jimmy will follow up with contacting the two masons he recommended. They need to come out to LSJ for a site visit. Once there Jimmy and masons can discuss rock samples to present to you for your review.

Respectfully,

Daphne