

To: jeevacation@gmail.com[jeevacation@gmail.com]; Jeffrey Epstein[jeevacation@gmail.com]
From: [REDACTED]
Sent: Tue 1/10/2012 8:21:47 PM
Subject: Re: VI Gunite

Ok

Sent from my iPhone

On Jan 10, 2012, at 4:11 PM, Jeffrey Epstein <jeevacation@gmail.com> wrote:

begin work 15th feb

On Tue, Jan 10, 2012 at 5:02 PM, brice gordon <[REDACTED]> wrote:

FYI
Tom, Darren and I spoke with Rex this morning
Continent on blue plaster availability for flag pool, which will be confirmed 2 pm
today AST

recommend this basic schedule
starting this week
green light material order/empty pool- 3 wks for tile main compound pool delivery, 2
weeks blue plaster flag pool
heater relocation and start flag pool refurbishment
replaster flag pool/ fill
main compound material arrives/empty main compound pool
tile main compound pool/ fill
7 - 8 week duration total for both pools

work schedule, if required 7 days a week with option to start early and finish later than
4pm

payment schedule will be confirmed once availability of plaster is confirmed today
are you ok with this
please advise

--

Brice Gordon
Little Saint James
USVI
[REDACTED]

--

The information contained in this communication is confidential, may be attorney-client privileged, may constitute inside information, and is intended only for the use of the addressee. It is the property of Jeffrey Epstein

Unauthorized use, disclosure or copying of this communication or any part thereof is strictly prohibited and may be unlawful. If you have received this communication in error, please notify us immediately by return e-mail or by e-mail to jeevacation@gmail.com, and destroy this communication and all copies thereof, including all attachments. copyright -all rights reserved