

Abbot & Lineham Mechanical
P.M.B 851 6501 Red Hook Plaza
St. Thomas, USVI 00802
715-3006

Invoice: 1031

8-25-2011

LSJ LLC
Attn.: William Rowles
6100 Red Hook Plaza
St. Thomas, USVI

Description of work:

Billing from July 7th thru July 27th

7-7-11 – 1hr

Tied in sanitary drain from cottage #4 to septic.
Installed a clean out 20ft from tanks.

7-13-11

3hrs - Plumbed pump room for flag pole pool house, moved shower heads.
3hrs – Left island, gathered material for cottage #4 and picked up water heater.

LSJ — 7-14-11 – 8hrs

Dove in cistern to find and test over flows. Drained cistern to work on back section to install suction line.

LSJ — 7-15-11 – 8hrs

Cleaned cistern (Pressure washed).

7-18-11

4hrs - Stubbed out water and drain lines in relax room.

LSJ — 3hrs – Finished chipping hole into cistern under cottage #2.

- 7-19-11
LSS - 7hrs - Finished cleaning cistern ran suction line in cistern / hydraulic cemented.
3hrs - Cut cinder block wall to plumb double lav (relax room).
- 7-20-11 - 8hrs
Plumbed water pipe cottage #4.
- 7-21-11 - 8hrs
Finished water pipe and plumbed in floor drains cottage #4.
- LSS - 7-22-11 - 8hrs
Saw cut floor in cottage #4 core drilled 7" and 10" holes in great cistern.
- 7-25-11 - 8hrs
Finished core drilling in great cistern. Ran 2" water main from relax room.
- 7-26-11 - 8hrs
Cut floor for French drains under cottage #4, Cemented 2 inch drains and grates.
- 7-27-11- 6hrs
Water and drain pipes 1st floor, cottage #4

Material:

7-7-11

20 ft 3" PVC @ \$1.70 per ft	\$34.40
80 ft 3/4 CPVC @ \$1.00 per ft	\$80.00

7-13-11

40 Gal AO Smith Hot water tank	\$375.00
2 Brass female 3/4 x 3/4 @ \$5.50	\$11.00
Misc 3/4 CPVC fittings	\$45.00

7-19-11

40 ft 1 1/4 Sch80 @\$1.75	\$150.50
6 - 1/4" Sch80 90's & 45's	\$25.00
1 1/4 All brass foot valve	\$20.00
Ex Max electric hot water heater, tank less 220v 3phase (Special order)	\$710.00

Material Total:	\$1450.90
Total Hours = 86 hrs @\$75.00 hr =	\$6450.00
Total Amount Due:	<u>\$7900.90</u>

Thanks

George Lineham

LITTLE ST JAMES
APPROVED FOR PAYMENT
KAREN I. GORDON
8/2/11

LST: Hours 34 @ 75.00 = ~~2550.00~~

GL # 60035F

Quiddbrook Memo's Cleaning & Cementing Cistern