

2019 Punch List Notes  
Conf. Call May 24, 2019

-buy EKG machine-JE knows what he wants

**-EB give completion date! 6-8 weeks? Around July 4? Or when?**

-way outside, 20ft off (120 foot circle) 80 ft with 20 ft on each side. H in the center. When you see from sky you know where East is and

**JEFFREY-Give exact dimension to Mike! -Can Larry help him?**

-Mr. Gumbs go to island Monday for quote ...

-no digging, done cleaning out debris.

-sheet rock on the inside of 5 Palms before Ion comes out to paint

-Cabana's latches on island Maurice to install. 50 more pulls on order for shutters arriving PB.

-Brian finish chandelier? Both were made. **Tues. GSJ install chandeliers!!**

-Tunnel roof...are we patching holes? Yes. 4 sheets installed Carlos picking up more today

-GSJ Nest Cam to work Tues.

-LSJ Cistern pumps need quote for the 3<sup>rd</sup> pump. Why wait for quote? Price coming from JCH. Daphne call today where we are.

-97 R/O parts when can they be installed on LSJ?

-Sconces to be installed LSJ library about 7 of them, need boxes chipped out. Be done by Thursday 30<sup>th</sup>! Or Fri. 31st! PRIORITY

-removal of old heavy machinery-we need barge back

-Fenders for Barge Carlos sent quote. Daphne to follow up with Carlos...they must go to Tropical (too heavy)

-Repair needs to be done to dock and then the cleats will work

-A/C not working on Denali...Wed. is appointment

-Mold guy submitting the samples today. Results by Tues...Tentative schedule June 10<sup>th</sup> fly the crew in.

- theater room carpet is clean
- curtains to be picked up this afternoon, when to install?
- Black out Curtains, no light to shine through
- washer/dryer to arrive on 28<sup>th</sup>...5 units all sailing
- Welder Tues. at 9am...if no show find another one**
- Jeffers coming today to do walk through. Scheduled to start Tues. 28<sup>th</sup>
- generator room- Ismail need time frames for hurricane shutters
- LSJ Fuel Storage Venting. Reefco to order – Rich to follow up
- Steel Buildings. Re skinning the LSJ tunnel . Rich to look at bid  
Bill Terry should look at wreckshop, tunnel. Need bids
- 33. Gym Doors and windows. Are at the port! Need to be picked up. 12 cement bags. Need barge. Arrived May 11<sup>th</sup>. **GET PICKED UP**
- Bill Terry to sell old generators (Rich speaking with Bill)
- Brian started on dock box.
- When will Paul come re the cables ...need to follow up with him!-sent email! He will need flights and hotel**
- Barn?
- Xmas Cove material to arrive Tues. 28<sup>th</sup> work start Tues.
- last few results on Mike!water testing?**
- library air handler. Did Dave order it? Daphne find out (custom machine will take 6 weeks)
- Quadski, Anna to follow up today...
- timing on Nordica...it is in the boat yard. ██████████ get a completion date.
- Flagpole pool just the shade structure...no awnings

-When will we have water on GSJ to irrigate? Need pipes/parts... Mike to get with Bill Terry on irrigation (around the house and around the house and pool) Anna/Daphne -Hire someone to do this.