

MAHO BAY USVI, LLC: Construction Schedule

ST JOHN, USVI

ID	Task Name	Duration	Start	Finish	% Complete
1	Pool Shade Structure & Engineering Doors	45 days	Mon 6/10/19	Fri 8/9/19	0%
2	Engineering doors removal and installation	5 days	Mon 6/10/19	Fri 6/14/19	0%
7	Long Lead Procurement	14 days	Wed 5/29/19	Mon 6/17/19	0%
8	6" Square or 4"x6" structural steel tube	2 wks	Wed 5/29/19	Tue 6/11/19	0%
9	Mobilize on Site	2 days	Mon 6/10/19	Tue 6/11/19	0%
10	Delivery of Trash Bin or bins to LSJ	1 day	Thu 6/6/19	Thu 6/6/19	0%
11	Delivery of doors to site location and installation	2 days	Mon 6/10/19	Tue 6/11/19	0%
12	Demolition of existing Pool Shade structure	2 days	Mon 6/17/19	Tue 6/18/19	0%
13	Demolition of existing conc. Slab for new footing	2 days	Wed 6/19/19	Thu 6/20/19	0%
14	8 -New Column Footing	7 days	Fri 6/21/19	Mon 7/1/19	0%
15	Steel Reinforcement and poured conc. Footing	3 days	Fri 6/21/19	Tue 6/25/19	0%
16	Form work for(8) 16" square concrete columns	2 days	Fri 6/21/19	Mon 6/24/19	0%

Task		Finish-only	
Split		External Tasks	
Milestone		External Milestone	
Summary		Deadline	
Project Summary		Critical	
Inactive Task		Critical Split	
Inactive Milestone		Late	
Inactive Summary		Baseline	
Manual Task		Baseline Milestone	
Duration-only		Baseline Summary	
Manual Summary Rollup		Progress	
Manual Summary		Manual Progress	
Start-only		Slack	

MAHO BAY USVI, LLC: Construction Schedule

ST JOHN, USVI

ID	Task Name	Duration	Start	Finish	% Complete
17	(8) Poured in place 16" square concrete columns	4 days	Tue 6/25/19	Fri 6/28/19	0%
18	Saw Cut trench in conc. Slab for new light fixture locations	1 day	Fri 6/21/19	Fri 6/21/19	0%
19	Roofing	20 days	Mon 7/1/19	Fri 7/26/19	0%
20	Installation of Steel beams	1 day	Mon 7/1/19	Mon 7/1/19	0%
21	Roof framing	10 days	Mon 7/1/19	Fri 7/12/19	0%
22	Roof Decking and Weather Protection	3 days	Mon 7/15/19	Wed 7/17/19	0%
23	Installation of Concrete Roofing Tiles	9 days	Fri 7/19/19	Wed 7/31/19	0%
24	Building Finishes	9 days	Thu 8/1/19	Tue 8/13/19	0%
25	Tiling	5 days	Thu 8/1/19	Wed 8/7/19	0%
26	Electrical	1 day	Thu 8/1/19	Thu 8/1/19	0%
27	Installation of light fixtures and wiring	2 days	Thu 8/1/19	Fri 8/2/19	0%
28	Final Clean-up	1 day	Thu 8/8/19	Thu 8/8/19	0%

Page 2 of 6

Task		Finish-only	
Split		External Tasks	
Milestone		External Milestone	
Summary		Deadline	
Project Summary		Critical	
Inactive Task		Critical Split	
Inactive Milestone		Late	
Inactive Summary		Baseline	
Manual Task		Baseline Milestone	
Duration-only		Baseline Summary	
Manual Summary Rollup		Progress	
Manual Summary		Manual Progress	
Start-only		Slack	

MAHO BAY USVI, LLC: Construction Schedule

ST JOHN, USVI

ID	Task Name	Duration	Start	Finish	% Complete
29	Substantial completion date	1 day	Thu 8/8/19	Thu 8/8/19	0%
30	Complete Final Inspections	1 day	Fri 8/9/19	Fri 8/9/19	0%
31	Complete punch list items from all inspections	1 day	Fri 8/9/19	Fri 8/9/19	0%

Page 3 of 6

Task		Finish-only	
Split		External Tasks	
Milestone		External Milestone	
Summary		Deadline	
Project Summary		Critical	
Inactive Task		Critical Split	
Inactive Milestone		Late	
Inactive Summary		Baseline	
Manual Task		Baseline Milestone	
Duration-only		Baseline Summary	
Manual Summary Rollup		Progress	
Manual Summary		Manual Progress	
Start-only		Slack	

MAHO BAY USVI, LLC: Construction Schedule

ST JOHN, USVI

Resource Names	Predecessors	2015	2016	2017	2018	2019	2020
LSJ							
LSJ							
Tricon							
Tricon							
Tricon							
Tricon							
Tricon							
Tricon							


Task		Finish-only	
Split		External Tasks	
Milestone		External Milestone	
Summary		Deadline	
Project Summary		Critical	
Inactive Task		Critical Split	
Inactive Milestone		Late	
Inactive Summary		Baseline	
Manual Task		Baseline Milestone	
Duration-only		Baseline Summary	
Manual Summary Rollup		Progress	
Manual Summary		Manual Progress	
Start-only		Slack	

MAHO BAY USVI, LLC: Construction Schedule

ST JOHN, USVI

Resource Names	Predecessors	2015	2016	2017	2018	2019	2020
Tricon							Tricon
Tricon							Tricon
							Tricon
Tricon							Tricon
Tricon							Tricon
	21						Tricon
Tricon							Tricon
							Tricon
Tricon							Tricon
							Tricon
Tricon							Tricon
							Tricon

Page 5 of 6

Task		Finish-only	
Split		External Tasks	
Milestone		External Milestone	
Summary		Deadline	
Project Summary		Critical	
Inactive Task		Critical Split	
Inactive Milestone		Late	
Inactive Summary		Baseline	
Manual Task		Baseline Milestone	
Duration-only		Baseline Summary	
Manual Summary Rollup		Progress	
Manual Summary		Manual Progress	
Start-only		Slack	

MAHO BAY USVI, LLC: Construction Schedule

ST JOHN, USVI

Resource Names	Predecessors	2015	2016	2017	2018	2019	2020
Tricon							Tricon
LSJ,Tricon							LSJ,Tricon

Page 6 of 6

Task		Finish-only	
Split		External Tasks	
Milestone		External Milestone	
Summary		Deadline	
Project Summary		Critical	
Inactive Task		Critical Split	
Inactive Milestone		Late	
Inactive Summary		Baseline	
Manual Task		Baseline Milestone	
Duration-only		Baseline Summary	
Manual Summary Rollup		Progress	
Manual Summary		Manual Progress	
Start-only		Slack	