

## Punch List – May 2, 2012

### 1. Flagpole Pool Cabana –

- Recovering of sofa/chairs - to be completed via JE direction in May
- Furniture - review another piece of furniture – Sarah
- Lighting - more down lights outside

### 2. Main Compound –

- Landscaping – purchase goat's foot vine on hillside –investigating options/price forwarded 5/4
  - purchase Bougainvillea (bright red) for Basket; fill in front of basket with more dirt
  - repairing of coral stone deck areas
  - coral stone thresholds in guest rooms need to be cut

### 3. Five Palms –

- Electrical/Phone/Data – reviewing in house option – pull boxes
- Exterior Door Shutters - require JE approval
- Interior Doors – due on site 5/21
- Painting – final outside coat to be completed once all work is finished
- Waterproofing
- Furniture – X 2 cannonball lamps, bronze lamp – on site
  - Mirror due on site 5/3 – Brice please confirm that this and the mirrored siding are the same item
  - Sofa – purchase
  - JE to review old rug, 4/30
- Built in Cabinets/shelves – to be completed by Bill – hinges due NYC 4/30 (Karen will bring down)
- Landscaping – level dirt - continuing
  - Relocate grasses – continuing
- Lights – outside light boxes on back and front walls to be covered over
  - Light parrots and building – from roof line (rectangular 24 X10)
- Desk – International Freight Logistics will deliver to Tropical Shipping NJ 5/2
- Mirrored siding – sailing from FL 5/4, due on STT 5/8
- Framed Photos – JE to review 4/30

### 4. Grotto –

- Pavilion – painting to begin 5/1 - white
- Landscaping – more dirt required on left hand side as you look down, then hydroseed
- Shutters/generator doors/storage doors – ???

### 5. Hangar –

- Concrete Floor - grinding ongoing
- Painting – interior paint selected
  - painting floor – completion 5/3 – delayed due to power issues
- Silver Polaris - from LSJ relocated to hanger, purchase new vehicle for LSJ

### 6. Steel Shed – ABC Concepts proposal forwarded to JE 4/24 – redesign in process

- ### 7. Triangle – needs to be reconfigured, with more dirt on top and less around base
- more concrete required around edge
  - additional road

### 8. Entry Tree Lights – lights on site

### 9. Solutions for Generators – Sound proofing solution forwarded to JE, require direction

### 10. Top of hill – CLEAN UP – remove rocks - ongoing, and hydroseed

### 11. Tiki - Shields – ETA mid May

### 12. Sunken Garden Berm – crusher runs - place inside berm area

- 4 large planter boxes with small planter inside require construction – size to be determined by JE

### 13. Engineering – Clean Up – area needs to be leveled and metal shed to be laid out

- Landscaping – planting Sea grape

14. New vehicles – two more Polaris bikes (800's) – Larry/Brice
15. Dock –
  - Entry – redo entry – Brice to source dock wood locally
  - Decking - discuss pressure treated timber/carpeting
  - Floating Dock – design required
  - Jet ski Docking - review
  - Table – final size/design to be determined – coral stone top – Bill
  - Old floating dock – moved to engineering, requires redesigning
16. Mooring Permit – estimate to place anchors forwarded to JE 4/10 - awaiting direction
17. Telephone system – remove/add speed dial - programming disc on LSJ 5/1
18. Gates - Thatch needs to be applied to lower gates – both to be painted
19. Guest House at Beach 3 – sited, needs to be roughed out – start 4/21
20. Kite House – review of wooden outside furniture - Sarah
21. Chillax Room – requires furniture piece for electrical/media equipment – Sarah
22. Chilax Bathroom - requires blue rugs for bathroom & vanity area - Sarah
23. Mechanical Building
  - Replacement Transformer – approved to purchase, forwarded to Rich K, who has requested an E Mail from JE with approval
24. Boats
  - Midnight Express – 4/2 approved to purchase Yamaha 300 motors, to be installed by Offshore Marine
    - ship existing motors to FL, LV to sell – shipping 5/10
  - PRD – sell
  - Lady G – sell
  - Big N - sell
  - Calypso – refurbish
25. Sundial –
26. Hydro seeding – as much as possible especially when it rains
27. Gym Road - road material & holes in stone wall need to be added for water drainage – work continues
28. Outside Master Bedroom – banana Plantation area requires tidying up – 4/30
  - bedroom door to outside to be adjusted and lock added
29. Entry basket – bougainvillea to be purchased for Basket and dirt added in the front
30. Nautilus (Main courtyard) area - requires cement band to continue
31. Relocate Tom's Trailer – area to be used for employee bathrooms
32. Move beach trees
33. Compass – hydroseed – 4/30
34. Sombrero ramp
35. Landscaping – bananas and bougainvillea
36. Timers – review installing timers on air conditioners, irrigation water systems, and lights

\*6ft grader - Jules