

**FORTNIGHTLY REPORT
FRIDAY 11 OCTOBER**

PARIS

STATUS	ITEM	COMMENT
→ NC	1. Change fat lady painting frame	i) 11/10 – Chaser sent to Jean for date.
→ Update → GM update	2. AC in master bedroom – JE says thermostat is broken – a/c cuts off after 30 mins	ii) AC has been left on at the coldest temp. throughout apt since JE left as a/c co. sd problem was because the a/c was switched on and off.. AC Co. will test on Monday 14 Oct to measure temp. and advise further.
→ NC	3. Rolling Cart	iii) 4 Oct - Has arrived at 71 st – will go on plane on next trip to Paris
→ NC	4. Safe	iv) Pinto is purchasing and installing 4 Nov.
→ Update → GM update	5. Hang B/W pics - MBR loo & boudoir loo	v) Valdson has hung pictures. Can't email pics as card readers malfunctioning. Pics expected Mon 14 th after computer repaired
→ Update → GM update	6. Computer – New Card Readers for JE computer / Update anti virus	vi) Computer guy updating virus & installing readers on Monday 14 Oct.
→ NC	7. Raise globe desk	vii) 11/10 - Chaser sent to Jean for date.
		viii)
→		
→	8.	
→ Update	9. Photos for Apt	ix) Two 8 x 10 – complete x) One 12 x 8 – complete xi) Eleven 11 x 15½ (h) – 3 complete

**FORTNIGHTLY REPORT
FRIDAY 11 OCTOBER**

STATUS	ITEM	COMMENT
		xii) Seven 11 x 15½ (v) – 5 complete xiii) Nine 8¾ x 13 – not started xiv) Three 7¼ x 10¼ - not started
→ NC – old apt	10.Metal door @ entrance - JE wants a door code	xv) Building to meet to discuss
→ NC →	11.Paint Boudoir walls and loo + change carpet	xvi) Chaser sent to Jean
→ NC →	Light Chinese tapestry	xvii) Chaser sent to Jean
→	First aid	This is to be found

**FORTNIGHTLY REPORT
FRIDAY 11 OCTOBER**

NEW PARIS APT

STATUS	ITEM	COMMENT
→ NC →	12.JE wants schedule for work – inc layout, construction and decoration	xviii) Proposal from Pinto expected 15 Nov
→ Update →	13.Change Windows before Winter	xix) Serge advises bill for work due at Pinto’s office Wed 16 Oct – Serge needs to approve first – windows will take 8 wks from approval
→ Update →	14.5 x B/W pictures for Gym	xx) Printed, framed at 65 th – ready next trip to Paris.
→ Update →	1. True Bike Shock Absorbers	v) Ones that were purchased for Zorro will be sent to Paris and new ones will be bought for Zorro.
→		
→		
→	15.	
→ Plse advise → GM talk to ETC/Nick what is current story	16.Gates	iv) All gate/door intercoms currently connected to door buzzers. NS suggests that this be changed to ring on staff telephone line? JE plse ok if approved.

**FORTNIGHTLY REPORT
FRIDAY 11 OCTOBER**

PALM BEACH

STATUS	ITEM	COMMENT
→ NC	17. Automatic Hurricane Shutters for Remaining Sections of House	i) Quote attached = \$10,850.00. All guest room shutters and small loo shutters are manual. JE sd not to do anything at this time
→ Update	18. Wall	ii) Amber is currently ill and has started to paint the fence and wall betw. staff house and kitchen. She will continue when she is well again.
→ Plse advise → GM talk to ETC/Nick what is current story	19. Gates	iv) All gate/door intercoms currently connected to door buzzers. NS suggests that this be changed to ring on staff telephone line? JE plse ok if approved.
→ NC	20. Stone dock steps	JE to advise
→ Update	21. Sale of Mercedes	Ad still running – no offers.
→ Update → Talk to Rich	22. A/C	iii) Large fan arrived and other spare parts.
update	First Aid	Can be found in the cupboard in the downstairs powder room. Defibrillator and additional first aid will arrive.....
→ Update	2. Pot plants	i) GM Call Stopek
→ Update	Frame and hang picture in Garden	

FORTNIGHTLY REPORT
FRIDAY 11 OCTOBER

	room + frame and hang other pic of Zorro	
--	--	--

**FORTNIGHTLY REPORT
FRIDAY 11 OCTOBER**

457 MADISON

STATUS	ITEM	COMMENT
→ Update	1. Decorator for JE office	i) Bastione supplied JE with info on proposed concept, and JE is considering proposal.

**FORTNIGHTLY REPORT
FRIDAY 11 OCTOBER**

301 EAST 66TH

301 EAST 66TH

STATUS	ITEM	COMMENT
→ Update	1. When do we get new apt – Size	i).

**FORTNIGHTLY REPORT
FRIDAY 11 OCTOBER**

**FORTNIGHTLY REPORT
FRIDAY 11 OCTOBER**

KINNERTON STREET

STATUS	ITEM	COMMENT
+ NC	1. Painting of wall below trompe l'oeil	i) Painter will try and fit in around other jobs – no date set.

**FORTNIGHTLY REPORT
FRIDAY 11 OCTOBER**

65TH STREET

STATUS	ITEM	COMMENT
→ Update	1. Security Products installation	i) Installation will take place Tuesday 15 th October.
→ NC	2. Original broken Air-Conditioner in Office	ii) Has been removed and vents will be installed in existing duct to ventilate office – By end of Nov Rich will complete.
→ Update	hang picture frames and mirrors	i) Installation will take place Tuesday 15 th October.
→ NC	3. Canvass to replace Kline	iii) Has been removed and vents will be installed in existing duct to ventilate office – By end of Nov Rich will complete.
→ NC	4. Report on adding extension	iv) Has been removed and vents will be installed in existing duct to ventilate office – By end of Nov Rich will complete.

**FORTNIGHTLY REPORT
FRIDAY 11 OCTOBER**

STAFF

STATUS	ITEM	COMMENT
→ Update	1. Michael Lifman	i) He will be traveling back from SA to NY with NS and ES on the 5 th November – JE wants to know where he will be living
→ Update	2. Wiwid & Purni	v) Letter has been done inviting them to the States and we are looking into flights for arrival in the States during the first week of November.
→ Update	5. Patrick – Evelyn’s boyfriend	iii) He will be flying from France to Miami on the 16 Oct with provisional return date of 15 Nov. Evelyn will travel to West Palm Beach on 16 Oct.
→ Update	6. Rick Harrington	vi) NS showed Rick around 65 th and 71 st except for 3 rd & 4 th (JE was in house) and he has Larry V’s cellphone # & will discuss plane security with him week of 15 th Oct. Rick going Zorro week of 15 Oct.
→ FYI	7. Richard	(v) Richard needs to travel to Zorro to do checks and preventative maintenance at MH. NS advises that Richard travels when JE leaves for LA and Hawaii.

**FORTNIGHTLY REPORT
FRIDAY 11 OCTOBER**

71ST STREET

STATUS	ITEM	COMMENT
→ Update	1. Front Door	i) The exterior & interior of door expected completion due 18 th Oct – weather permitting.
→ Update	3. Safe Room Bolt	ii) NS has consulted with Bob Oatman & Charles Miller & a recommended company will be attending at 71 st (early week of 15 th Oct) to view and then install further internal turn bolt and locking devices – installation date to be advised.
→ Update	4. Safe room keypad	iii) Installation expected week of 21 Oct.
→ Please advise → JE sd no	5. Security DSL Line	iv) This is going to be hooked up 18 th October – JE to advise if Richard to be able to access survey cameras from his home computer.
→ Update → Remove	6. True Bike Shock Absorbers	v) These have been replaced and an extra set has been purchased for the bike at Zorro – Richard will take with him to Zorro and install.
→ Update	7. Control Boards for Exhaust System	vi) Purchased - will be installed by 16 th October.
→ NC → This should be under a sub heading of decoration on same page	8. Coloured Boards for entryway	vii) No update from Pinto.
→ Update	9. Lighting	viii) NS is meeting with Charles, Bill Bigelow and David

FORTNIGHTLY REPORT
FRIDAY 11 OCTOBER

STATUS	ITEM	COMMENT
		Wilbourne (Rockwell Group) on 15 th Oct to review and revise lighting contract.
→ Update	10. Converting part of basement in to staff quarters	vi) Purchased - will be installed by 16 th October.

**FORTNIGHTLY REPORT
FRIDAY 11 OCTOBER**

ZORRO RANCH

STATUS	ITEM	COMMENT
→ Update	1. Pew	i) Delayed due to front gate - pews will start 8 Oct.
→ Update	2. Water Pump	ii) Still awaiting delivery of pitless adaptor – expected delivery 22 Oct.
→ Please advise	3. Security Gate	iii) Front entrance complete - Shannon is awaiting approval to proceed with gate & cameras. iv) NS has requested Rick Harrington to look into the security quote received when he is at Zorro.
→ NC	4. Entry Gate	v) JE will decide when he gets to Zorro height of lights
→ NC	5. Fountain	vi) 3/10 - GM faxed Pascal to come up with new design.
→ Update	6. Map	vii) Revised rough draft by 28 th Oct.
→ Update	7. T1 Lines	viii) Voicelines working. ix) Delay in data lines to 29 Oct.
→ Update	8. Medical Training	x) Set up for November 9 th as only date available in Oct clashes with JE visit to ranch. [REDACTED] husband to give medical training course for all staff prior to visit.

**FORTNIGHTLY REPORT
FRIDAY 11 OCTOBER**

STATUS	ITEM	COMMENT
→ Update	9. Survey	xi) All easements were resent to all families 10 Oct as Darren made changes.
→ Update	10. Electricity Plumbing	xii) Miller Bonded have started the piping in the water pump building – completion expected 15 Dec. xiii)
→ Update	11. Building for RO	xiii) Building is up and new door (to replace wrong door previously sent) should arrive 15 Oct.
→ Update	12. Guest vehicle for ranch	ix) Larry is investigating a Mercedes Sprinter as per JE request and is awaiting Mercedes dealer to respond.
→ Please advise → GM to call	13. MH Trees	x) A few trees have died. Approx cost is \$2000.00 (rental of carne labour to dig and replant) to transplant 5 pinons (taken form ranch) to replace. JE sd yes to above – will start JE wants price to transplant 50
→ Please advise	14. 40 Ft Digital Screen	xi) NS contacted Larry Jacobson (President) of Theatre Resource Group. JE advised NS that he would like conference call betw. JE, NS & Larry J. Lesley to advise NS when JE will be available for conference call.
→ Please advise	14. First aid kits	xi) Are located.....l.

**FORTNIGHTLY REPORT
FRIDAY 11 OCTOBER**

LITTLE ST. JEFFS

STATUS	ITEM	COMMENT
→ Plse advise → GM talk Miles	1. Yoga Deck	i) JE sd fixed roof -.
→ NC	2. Floating Dock	ii) Floats and hardware on island. Fabrication to commence once new dock complete – on hold woodshop concentrating on new gym & heli hut.
→ NC	3. Lookout House (Blue) Retaining Wall	iii) On hold – woodshop concentrating on new gym & heli hut.
→ NC	4. Build Side screen MBR & Move Steps	iv) On hold – woodshop concentrating on new gym & heli hut
→ NC	5. Plexiglass Weave Experiment	v) On hold – woodshop concentrating on new gym & heli hut
→ Update	6. Telephone System	vi) Telephone company on strike and not doing any new work – system to be digitized once strike is over.
→ Update	7. Bali Shipment	vii) Now expected delivery date is end-Oct.- Boat somewhere on the ocean – no further up[date from co. available
→ Please advise	8. Bamboo Flagpoles	viii) JE sd to purchase material. Material ordered expected delivery.
→ Update	9. Sea Life Paintings	x) Ongoing – Lady has been off island ill and will be returning

**FORTNIGHTLY REPORT
FRIDAY 11 OCTOBER**

STATUS	ITEM	COMMENT
		to LSJ Tuesday 15 Oct to continue.
→ NC	10. Glass Garage Type Doors	xi) On hold – woodshop concentrating on new gym and heli hut.
→ Update	11. Sea Water Pump	xii) Catalogue not sent by supplier was requested to send ASAP. xiii) Supplier proving to be unreliable & Miles requested assistance from John Savage who will provide alternative suppliers. No date given.
→ Please advise. → Gm to understand	12. Wind Generator / Large Beach House	xiv) Quote to supply electricity, distribution boards and circuited for the beach house will cost \$15,900.00 – see attached “A*”. JE to please advise.
→ NC	13. Maintenance & Storage Shed	xiv) Shed is on order and delivery of building expected 1 Nov. Miles received no drawings yet. Paul Kelly has promised Miles design – no date given. xv)
→ NC	14. Poly Pavement Dust Prevention	xvi) Process on hold whilst gym is being erected. Miles continues to spray roads with water to ease dust levels.
→ Update	15. Music Systems / Electrical Cars	xvii) Installation for Car # 2 complete. xviii) Awaiting spare parts from Ford to rework electrics on Car # 3 – backordered and expected on island 31 Oct. Miles told to call regional head of Ford
→ Update	16. Car Seat Covers	xix) Covers still not complete and new deadline of 31 Oct

**FORTNIGHTLY REPORT
FRIDAY 11 OCTOBER**

STATUS	ITEM	COMMENT
		given.
→ NC	17. Puppies	xx) Puppies in Ohio until 18 Nov for house training.
→ NC	18. Parrot at Entrance	xxi) On hold – woodshop concentrating on new gym & heli hut.
→ Update	19. Shotgun	xxii) Application submitted - expected 10 Nov.
→ Update	20. Mosquitoes / Sandflies	xxiii) Dan Ariaz will be traveling to LSJ 15 th – 18 th Oct – will submit proposal post visit.
→ Please advise	21. Dock	xxiv) Old dock has been demolished & work has started on setting out new dock. xxv) Decking material with Florida suppliers – expected 23 Oct xxvi) Fenders – Miles supplied manufacturer with specs per plans. xxvii) Quote - “Fend Off Fenders” has submitted quote for 540 linear feet (stock in hand) with exception of fender corners (out of stock) but should not take too long to make up. Have white & black colour not UV protected and the black leaves marks. Grey is UV protected and mark free which is advised colour. Arrives pre-drilled with stainless steel fittings. Approx Cost = \$14,500.00. JE to pls confirm if in order. In two wks company attending at Fort Lauderdale boat show and stock in hand may be sold out.

**FORTNIGHTLY REPORT
FRIDAY 11 OCTOBER**

STATUS	ITEM	COMMENT
→ Update	22. Boat	xxvii) 48 Foot high speed catamaran that Larry dealing with has been sold.
→ Update	23. Helicopter Shelter	xxviii) Stoning work continues, interior tiling complete. Construction of roof commenced – pictures attached.
→ Update	24. New House Building Site	xxix) Architects have visited the site & will put proposal forward for permitting etc – no date.
→ NC	25. Cart Paths reduce grades	xxx) Project to start once earthmoving machinery on island – dependent on permits.
→ NC	26. Poolhouse	xxxii) Construction to commence in new year
→ Update	27. Plant Planters	xxxii) Supplier in Puerto Rico has pots = 42 inches high. Miles requested sample for JE approval – expected 25 Oct.
→ Update & Complete	28. Master Bedroom Urinal	xxxiii) Removed - wall & plumbing made good.
→ NC	29. Main House Maintenance	xxxiv) Ongoing – one carpenter assigned all MH tasks.
→ Please advise	30. Stuart Fallbright	xxxv) 50% complete – continuing work. No completion date. xxxvi) New plants from Florida – 50% been planted. No completion date. xxxvii) JE sd Stuart can stay as long as he likes _ He will stay Until.....
→		

**FORTNIGHTLY REPORT
FRIDAY 11 OCTOBER**

STATUS	ITEM	COMMENT
→ Please advise	32. New Gym	xxxviii) Slab poured, block work commenced – see pictures attached. xxxix) Special order for doors / windows in hand – expected delivery 1 Nov. xl) Electrical upgrade = \$7,500.00 – “A***” AC Unit & Installation = \$11,295.00 – “B” Quotes attached – JE to please confirm if in order. xli) Miles received new roof line and permit updates from Kevin today (11/10) but has not had time to review them.
→ Update	33. Main House Outside Lights	xlii) Diagrams & pictures supplied to GM who has progressed to requesting Miles come up with fastened cover to prevent water from entering receptacle, copy also given to Richard.
→ Update	34. Steam Room	xliii) Stand alone electric generator = \$12,000.00 Upgrade LSJ power sources & run new cables = \$110,000.00 – attached quote “C” xliv) 1/10 – Miles submitted website for pre-fabricated unit to JE. Website: steamandsauna.com NS spoke with Charles & Charles will come up with suggestions.
→ Update	35. Items to Purchase	xlv) First Aid/Ambulance – expected delivery 18 Oct xlvi) Gardening Equipment – arrived at LSJ 11 Oct

**FORTNIGHTLY REPORT
FRIDAY 11 OCTOBER**

STATUS	ITEM	COMMENT
→ Update & Complete	36. MBR Curtain Rod	xlvi) 7 ft curtain rod installed 10 ft from floor on inner wall.
→ Please advise	37. Replace AC Units in Guest Rooms	xlviii) Quotes to replace all guest AC units (3) = \$6,585.00 – see attached “D” - JE to please confirm if in order
→ Update	38. Irrigation	xlix) Report received – sent to Charles & forwarded to Madison Cox, copied to JE & NS. Quoted = \$930,000.00
→ Update	40. Pond Clear / Algae Eater	l) Company Miles was dealing with has gone bankrupt – investigating alternate company. ES sent Miles alternative & Miles will contact. NS also contacted Alan Stopec for his advice.
→ Update	41. Dock Light	li) Ed Tuttle was not consulted on dock light and Charles has now sent memo to Tuttle requesting manufacturer details.
→ NC	42. Permits	lii) No progress to report – ongoing.
→ Update	43. New Development	liii) Generator for new building – Paul Gandy sourcing correct generators. liv) Paul Gandy drawing up bubble diagram of site utilities & building – submitting to Ed Tuttle to design. lv) 11/10 - Letter of credit sent and received by Pirelli. lvi) Cable ready for factory testing betw. 30 Oct and 8 Nov. NS will speak to Charles re having somebody attend the

**FORTNIGHTLY REPORT
FRIDAY 11 OCTOBER**

STATUS	ITEM	COMMENT
		testing. lvii) Conference call held 7 Oct betw. Darren, Paul Gandy & others w.r.t. conflicting information – Paul Gandy was supposed to have memo sent to Darren w.r.t what was excluded and what needs to be included in the cable installation proposal. Due to be received by Darren today (11/10) and on second conference call today 11/10 betw NS, Darren & Paul Gandy, Paul advised he had misunderstood and assured us that he would send the memo to Darren on Monday 14 Oct.
