

## PALM BEACH


3/29/01

Landscape Project



Palm in picture 1 to be located where Alan is standing. The matching palm on the opposite side of the sidewalk will flank it.





**Row of palms in picture 2 to be planted along fence at east property line.**



**Hedge and chain link fence between John and Alan will be removed for Construction access. Chain link will be put back in place at night for security.**



Proposed location for edible garden. Huge leaf plants would be removed...cannot be transplanted. South of kitchen patio on the far side of the three triangular palms.



The Edible Garden would begin at the plant indicated and end at on the other side of the large leaf plants.



Mango tree to be relocated to the edible garden.



**Leafy palm to be located in edible garden.**



**Banana tree to be relocated to edible garden.**



**Four like palms to be located in front of screen wall separating staff housing from kitchen patio.**



**To be relocated in front of screen wall separating staff housing from kitchen patio.**



**Low growing leafy palms to be clustered along screen wall.**



**Other plant material located in the construction site will be relocated to the northwest corner of the lot between the palm indicated and the water.**



**Remaining plant material located in the construction site will be relocated on the waterside of the cabana.**



**Location of statuary needs to be determined.**



**Removal of under plantings began 3/29/01**



### **CONCERN...**

**Will the three triangular based palms near the kitchen patio be affected by future construction? After the wall is constructed, it won't be possible to bring equipment in to move them.**