

Three week look ahead to OCT.7

MASTER

1. Walls and ceiling painted.
2. Floor leveler applied.
3. Floor underlayment down prepared for wood flooring.
4. Thassos going on walls
5. Coral laid up to shower, patched around columns

COTTAGES

1. Roofs painted
2. Cabinets set tops on
3. Ion painting walls
4. Doors and shutters complete on #2 in progress on 1&2
5. Baths complete
6. Ac operational

KITCHEN

1. Walls standing
2. Roof framing starting

LAUNDRY

1. Forms stripped
2. Stairs formed and poured.
3. Stone veneer 50% done
4. New road at grade for approval
5. Jeffrey drive walls mocked up for approval.
6. Interior walls being plastered.

ELECTRICAL BUILDING

1. Generators in place
2. Switch gear in place
3. Fuel piping underway
4. Fire system complete

DESAL BUILDING

1. Backfill continuing
2. Second storey wall standing
3. Top slab ½ formed

LIBRARY

1. Remove furniture/francilli working

BEACH

1. Deck poured ready for tile

WALLS

- 1.entry done
- 2.gym mostly done

TREES

- 1.we are digging holes
- 2.barge schedule to P.R. next week
- 3.trees will take 6 weeks to plant

BOATS

- 1.barge operational
- 2.little C operational
- 3.nanna engines on and painted,windows on order

