

SCOTT GRAF  
6501 Red Hook Plaza, Suite 201  
St. Thomas, USVI 00802

February 12, 2010

TO: Little St. James Bypass road/helo pad road demo projects (construction)

ATTN:

Bill Rowles FAX

Monique Harry

Steve Capplinger

RE: Installation of irrigation sleeving and piping at bypass road  
Repipe damaged cable and piping at helo road

TIME: \$1200.00

A total for labor performed and completed with 2 men @\$400 per day for 2/3, 2/10 and 2/11

\$ 200.00

A total for labor performed and completed with 1 man @\$200 per day for 2/9

2/3	2 men	Remove pipe where trackhoe dug up at proposed foundation. We located pipe ends under roadway and flushed dirt and capped off at roadside. We lowered 2" conduit for Lynne mid road.
2/9/10	1 man	Jules dug out up shelf of rock and soil above cistern pit and the damaged 85' of 1.5" pipe and direct burial cable. He also damaged 120' of 1.5" pipe and direct burial cable. He also damaged 120' of 1.5" water main and conduit for irrigation control cable. Isolated all damaged piping and started to run a repair trench away from demo area. He also repiped irrigation main to get helo turf operable.
2/10/10	2 men	My helper and I continued to repair all 1.5" main line pipe at upper shelf. We also extended (2) sleeves where wall was demoed at by pass. We replaced ' of 4" and 5' of 3" sleeve damaged by lowering apron.
2/11/10	2 men	Reconnected existing hose bibe at cistern pit where main pipe was damaged at roadside helo. Spliced replacement cable at pull box. Connected 1.5 at existing pipe line and pressure tested. Back filled and marked with warning tape.

**TOTAL FOR THIS INVOICE - \$1400.00**

1010  
02-200

*Handwritten signature*

OK  
Email 2/12/10