

**From:** Daphne Wallace <[REDACTED]>  
**To:** Jeffrey Epstein <jeevacation@gmail.com>  
**Cc:** brice gordon <[REDACTED]>, [REDACTED]  
**Subject:** Danny's Report of activities for the last two weeks - August 10, 2012  
**Date:** Fri, 10 Aug 2012 19:00:02 +0000

---

Greetings Mr. Epstein,

Below for your review and comments, Danny has outlined the projects that the staff has been working on for the period 7/30/12 - 8/10/12:

7/30 - 8/03/12

Clement and Benny: fabricated the 5 doors for the Engineering shed bays - this was a time-consuming task because they milled and created the tongue-n-grove - the lumber for this project was recycled lumber that was on site.

Gary and TJ - redid the berm's stone threshold, painted the woodshop

Sharimo - repaired several of the gators

Jules - worked on road compaction, replaced the berm boulders, crane operator for the batch plant removal

Brian, Sheridan, Karl - removed the equipment out of the tunnel so the floor could be epoxyed

Peter and landscaping crew - replanted half of the sundial where the trees died, tied down the palms for hurricane prep

Lester - captained the boats and barge, assisted with Little C's engine removal and the removal of the batch plant.

Guy - renewed a 3" water line, assisted in all of the barge runs, repaired the hoses in the barge bilge.

Boscoe, Carlos - on vacation

Dulce, Katie, Sandra - household maintenance, secured the shutters on the doors throughout the main compound as part of the hurricane prep

Cuthbert (Smiley) - pool maintenance, RO, fuel and electrical readings

8/06 - 8/10/12

Clement and Benny: hung all the doors in the Engineering shed bays, fabricated the shelving, completed the plasterwork around the doorframes.

Gary and TJ - painted and caulked all five Engineering shed bays, assisted in the plasterwork around the door frames.

Brian - built the Engineering shed outer wall, epoxyed the floors of the Engineering shed, assisted Boscoe with loading the Office trailer on the barge, epoxy, cleaned up the area where the office trailer used to sit, epoxying the floors of the first 3 bays

Sharimo, Sheridan, Karl - general vehicle and equipment maintenance and repairs

Jules - prepared potential site on Beach 3 for JE review, restored Beach 3, removed old road down to Engineering, assisted with Office trailer removal

Peter and landscaping crew - install rebar for 5 Palms palms tie down, inside berm rock removal and cleanup, general landscaping maintenance

Lester - on leave first 3 days, transported the Office trailer to St. Thomas

Guy - assisted Danny with re-wiring the Engineering shed bays, barge mate, assisted Boscoe with barge repairs, assisted Clement with erecting the subwall in one of the Engineering bays, assisted with the removal of the Office trailer on St. Thomas.

Boscoe - barge repairs, barge runs in Lester's absence, researching quotes for Big N project and vehicle and equipment repairs, removed the Office trailer to the barge

Carlos - boat captain, shopping, clearing cargo, researching quotes for various projects

Dulce, Katie, Sandra - household maintenance

Smiley - water maintenance, electrical and fuel readings

Respectfully submitted,

Daphne