

From: [REDACTED] <[REDACTED]>
To: Jeffrey Epstein <jeevacation@gmail.com>
Cc: Zorro Ranch <[REDACTED]>
Subject: ZDC Project Update
Date: Fri, 05 Jun 2015 13:52:08 +0000

Project Status below for your review

Movie Room:

New equipment install completed, One blown sub woofer, options to be forwarded
Gun Cabinet panels leather inserts completed
Chaises and Chairs ordered, estimated delivery last week of July

Pool/Gym sound system:

Completed

Surge Protection:

90% Complete

Main Distribution Pumps:

New Skid ordered, estimated delivery, week of the 8th June
Install will take 3 days
Present status, have one pump running, manual operation only,.

Outdoor Rugs:

Ordered, expect delivery, week of the 8th June

Bunkhouse Sofa:

Ordered, delivery estimated last week of July

Outside Furniture Lodge:

Purchasing wood 8th June, completion end of July

JJ's:

Bunkhouse windows delivered yesterday, work starts today
Lodge Deck Roof, completed
LV Tennis Court resurface, weather delayed, work started Tues this week

Painting:

Workshop and wash bay interior completed
Pole Barn and Eaves of Workshops completed
Picket Fences RC and LV Fence completed
Bunk House exterior to begin once windows are installed
Chess fountain basin sealed, completed
RC Bumpers week of the 8 June
MH and Estancia doors waxing week of the 8 June
Masterbed room window sills week of the 8 June

Landscaping:

New Sod at Pool Area, complete
Hydroseeder, on sight, hydroseeding MH and LV next week
Planter beds MH, anticipate to start clearing 17th June
Log Cabin Grading, anticipate to start rock collecting etc 15th June
Working on new design to include terraces
New JD Ride on Mower RC, pickup 8th June
Cottonwood trees RC end of June

Auto:

S500 Mercedes, Transfer to NM registration today
Awaiting directing regarding Paint/Rust
Flat Bed Trailer, purchase today, pickup Monday 8th

Poolpak:

New compressor due today
Trane to install next week

HVAC controls

Investigating second bid that allows wifi thermostat control.

Water Development:

Abandoned Well plugged, plan has been filed with State
Application to move Dakota Water Right to Well B has been file, awaiting OSE approval
Casey Cook is recommending the construction of a irrigation pond.
The State need to advise if pond can has to be in the " Place of Use" or can be constructed outside this area.
We need OSE direction on pond location to confirm estimated cost of final 2 phases of this Project..

regards Brice

--

Brice Gordon

Stanley, NM

Ph: 