

**From:** Daphne Wallace <[REDACTED]>  
**To:** Jeffrey Epstein <jeevacation@gmail.com>  
**Cc:** Gary Kerney <[REDACTED]>, Brice Gordon <[REDACTED]>,  
[REDACTED]  
**Subject:** Photographs - January 24, 2011  
**Date:** Mon, 24 Jan 2011 22:45:26 +0000

**Attachments:** Office\_Pavilion\_outdoor\_wall\_niche.JPG; Office\_Pavilion\_outdoor\_wall\_niche\_(2).JPG;  
Sarah's\_office\_wiring.JPG; Sarah's\_office\_wiring\_(2).JPG;  
Master\_suite\_baseboard\_at\_entrance\_to\_wardrobe\_room.JPG;  
Master\_suite\_baseboard\_at\_entrance\_to\_wardrobe\_room\_(2).JPG; Master\_suite\_sconce.jpg;  
Master\_suite\_sconce\_(2).jpg; Master\_bath\_vanity.jpg; Outdoor\_tub\_area.jpg;  
Outdoor\_tub\_area\_(2).jpg; Outdoor\_tub\_area\_landscaping.jpg;  
Outdoor\_tub\_area\_landscaping\_(2).jpg; Outdoor\_tub\_area\_landscaping\_(3).jpg;  
Outdoor\_tub\_area\_landscaping\_(4).jpg; Kitchen\_fan.JPG; Kitchen\_fans.JPG;  
Kitchen\_TV\_area.JPG; Refrigerator\_installed.JPG; Refrigerator\_installed\_(2).JPG;  
Refrigerator\_installed\_(3).JPG; Refrigerator\_installed\_(4).JPG;  
Intersection\_landscaping.JPG; Intersection\_landscaping\_(2).jpg;  
Intersection\_landscaping\_(3).jpg; Intersection\_landscaping\_(4).jpg;  
Intersection\_landscaping\_(5).jpg; Intersection\_landscaping\_(6).jpg;  
Intersection\_landscaping\_(7).jpg; Nursery.jpg; Nursery\_(2).jpg; Nursery\_(3).jpg;  
Grotto\_boulders.jpg; Grotto\_boulders\_(2).jpg; Grotto\_boulders\_(3).jpg;  
Grotto\_boulders\_(4).jpg; Grotto\_boulders\_(5).jpg; Jet\_ski\_pad\_site.jpg;  
Jet\_ski\_pad\_site\_(2).jpg; Ion\_work\_in\_cottage.JPG; Ion\_work\_in\_cottage\_(2).JPG;  
Ion\_work\_in\_cottage\_(3).JPG; Ion\_work\_in\_cottage\_(4).JPG;  
Ion\_work\_in\_cottage\_(5).JPG; Ion\_work\_in\_master\_suite\_foyer.JPG;  
Ion\_work\_in\_master\_suite\_foyer\_(2).JPG; Ion\_work\_in\_master\_suite\_foyer\_(3).JPG;  
Ion\_work\_in\_master\_suite\_foyer\_(4).JPG; Ion\_work\_in\_master\_suite\_foyer\_(5).JPG;  
Ion\_work\_in\_master\_suite\_foyer\_(6).JPG; Ion\_work\_in\_master\_suite\_foyer\_(7).JPG;  
Ion\_work\_in\_master\_suite\_foyer\_(8).JPG; Ion\_work\_in\_master\_suite\_foyer\_(9).JPG;  
Ion\_work\_in\_master\_suite\_foyer\_(10).JPG

---

Greetings Mr. Epstein,

For your review and comments - photos referring to the items on the January 14, 2011 Meetings list, as requested:

Outdoor wall niches facing ocean  
Table top in walkway of Office Pavilion - no photograph - no action regarding the table bottom and glass  
Sarah's office paint - no photograph - Ion scheduled for Wednesday  
Sarah's office desk lights - no photograph - no desk lights at site  
Sarah's office faceplates and wiring for computer  
Baseboard at entrance to master suite wardrobe area  
Sconces - will be installed once brackets adjusted so sconce will hang at height requested by JE, and holes on side filled by plasterer  
Toilet and closet areas - no photographs - area not accessible today due to floor sanding  
Shower doors - no photograph - GK to address  
Master bath vanity  
Outside tub - GK awaiting JE feedback  
Outdoor tub area landscaping  
Kitchen fans  
Kitchen TV, brackets, stereo, Apple TV - Scott to address with JE

Existing little office flooring - no photograph - no action  
Porch/walkway outside Living Room shading - no photograph - Phase Two  
Walkway area sealing sample - no photograph - after Phase One cleanup completed  
Living room electrical - no photograph - no action  
Igala Landscaping - intersection - bouganvilleas and fishtails  
Grotto - boulders on site to start building wall  
Nursery - emptying in progress  
Floating dock  
Jet ski pad site  
Mechanical desal roof - no photograph  
Nanna paint - no photograph - still at Offshore Marine for service  
Dock lights - no photograph  
Dock poles - no photograph - rope pending  
ATV pad off of dock - Phase 2  
Ion - Cottage - only touch ups remain  
Ion - Master suite - will complete the foyer Tuesday, and toilet/closet area when floors and countertops completed  
Ion - Sarah's office - completion Wednesday  
Ion - library ceiling - no photograph - Ion to discuss schedule of this project with JE

Google mail is not allowing me to attach any more photographs, so I will send the rest in a second email momentarily.

Respectfully submitted,

Daphne