

**From:** Daphne Wallace [REDACTED]

**To:** Jeffrey Epstein <jeevacation@gmail.com>

**Cc:** ann rodriquez [REDACTED], Rich Kahn [REDACTED]

**Subject:** Dome progress - January 23, 2014

**Date:** Thu, 23 Jan 2014 14:37:46 +0000

**Attachments:** Dome\_(1)\_-\_Jan\_23,\_2014.JPG; Dome\_(2)\_-\_Jan\_23,\_2014.JPG

---

Greetings Mr. Epstein,

Attached for your review and comments are dome progress photos. Also for your review is the schedule for the dome completion and installation:

Skin of dome will be 75% completed by 1/24, 100% completed by 1/27.

Spray painting and sealing of skin to begin 1/27, 100% complete by 2/3.

Will dismantle dome for transportation by 2/5

Big N and flatbed will pick up dome on St. John 2/6 or 2/7.

Samson crew will reassemble dome on LSJ 2/7 or 2/8.

Samson crew and LSJ boom lift will install on roof of Five Palms by 2/10.

Final paint touches can be completed on installed dome 2/11 or 2/12.

Respectfully submitted,

Daphne