

From: Richard Kahn <[REDACTED]>
To: "jeffrey E." <jeevacation@gmail.com>
Subject: Fwd: LSJ_GSJ_PROJECT_TASK_REPORT_121516
Date: Fri, 16 Dec 2016 22:42:58 +0000

FYI

Richard Kahn
HBRK Associates Inc.
575 Lexington Avenue 4th Floor
New York, NY 10022
[REDACTED]

Begin forwarded message:

From: Ann Rodriquez <[REDACTED]>
Subject: Re: LSJ_GSJ_PROJECT_TASK_REPORT_121516
Date: December 16, 2016 at 5:08:58 PM EST
To: LSJ GSJ <[REDACTED]>
Cc: Brice LSJ <[REDACTED]>, Daphne Wallace <[REDACTED]>, Richard Kahn <[REDACTED]>

Hi Karen,

This week I only worked on what Bossman asked me to get done since departing on 12/11. I'll address all other items on the punchlist this coming week 12/19-23/16.

12 - Helipad Lights?

23 - Wall/Door/Paint Complete Cost U Less?

Painted but need to install new doors. Sylvester to purchase on 12/19

24 - LSJ Tunnel - Have Gutters Been Repaired & Drainage Issues Resolved

Sylvester made repairs. I'll ask Danny or Sylvester to check drainage on Monday

25 - Wall Chillax Office?

Would like to discuss with Bossman on new dates due to time frame of work 6-7 days & 3 carpenters needed (3days to knock out the wall, 1-2 days to build frame and 2 days to stone and finish wall)

35 - Are Fogger Chems on Site? If so any spraying been completed

Chris & Cliff were both unsuccessful in finding Chemical that won't make Humans sick

56 - Cistern GSJ?

Chris said one side of the cistern might have a crack because it was empty. He will check tonight and let me know in the morning

57 - AC Laundry/Storage GSJ?

Installed by Reefco on Tues, Danny to run electricity on Tue 12/20.

63 - Hospital Muffler?

109 - Fertilization LSJ -

Jason started today and Chris will finish tomorrow Sat 12/17

122 - Palm Trees?

Chris to go to PR 12/20 to tag palms from a different farm

128 - Selling Flatbed?

Came back from the Mechanic on Monday. Been doing Tropical, Crowley and Trash all week

138 - Dump Truck?

Completed.

149A - PRD Lower End?

156 - Exposed Liner Waterfall?

157 - Coping 5 Palms?

Ann R.

On Dec 16, 2016, at 5:19 PM, LSJ GSJ <[REDACTED]> wrote:

Hi Anna

Sorry just need some clarification on a number of other items when you get the chance

- 12 - Helipad Lights?
- 23 - Wall/Door/Paint Complete Cost U Less?
- 24 - LSJ Tunnel - Have Gutters Been Repaired & Drainage Issues Resolved
- 25 - Wall Chillax Office?
- 35 - Are Fogger Chems on Site? If so any spraying been completed
- 56 - Cistern GSJ?
- 57 - AC Laundry/Storage GSJ?
- 63 - Hospital Muffler?
- 109 - Fertilization LSJ - Any been Completed?
- 122 - Palm Trees?
- 128 - Selling Flatbed?
- 138 - Dump Truck?
- 149A - PRD Lower End?
- 156 - Exposed Liner Waterfall?
- 157 - Coping 5 Palms?

On Fri, Dec 16, 2016 at 1:17 PM, Ann Rodriquez <[REDACTED]> wrote:

- GSJ stove -completed
- New GSJ Park: Graded and Hydroseeded -completed
- LSJ Tunnel Roof -completed
- LSJ Backhoe -completed
- LSJ Mini excavator
- LSJ MD gates: Stained will polyurethane on Monday 17th
- LSJ Mechanical bld. Gates: to be completed on Tuesday 75% completed
- LSJ Dock: re-stained & polyurethane 95% completed (3ft section not done)
- R/O apron: frame work began on the 14th
- GSJ New Heli: Visibility facing LSJ completed, in process of grading
- TWA Hanger Roof -completed
- LSJ R/O plant: making clean water again but still running on manually until technician come down
- GSJ pool road -completed
- GSJ Palm pots outside sanded and polished -completed
- LSJ Pool chemicals on LSJ
- GSJ New Solar batteries and equipment on GSJ
- Bossman Polaris -completed
- LSJ all tires on Carts/Mules changed
- Expert Builders picking up Jeep and Trailer on Monday 19th

Will forward photos tonight

Ann R.

On Dec 16, 2016, at 12:50 PM, LSJ GSJ <[REDACTED]> wrote:

Good Afternoon Anna

As I have not heard from you reference this E Mail or for that matter any E Mails, please review draft of LSJ/GSJ Project/Tasks I will be forwarding to JE later today, we are just waiting on 2 vendor updates which we should have late this afternoon
Any questions or concerns please let me know
Warmest regards
Karen

On Thu, Dec 15, 2016 at 8:47 AM, LSJ GSJ <[REDACTED]> wrote:

Good Morning Guys

Any updates you would like to add to the Project/Task List, I will forward later today for review before I forward to JE tomorrow

Also Anna could you at some point open the Smith & Noble box on GSJ and send photos of the details on each blind so I may confirm that all have arrived & where they need to be installed

Thanks

Warmest regards

Karen

--

The St. James Group
6100 Red Hook Quarter
Suite B3
St Thomas
USVI 00802

--

The St. James Group
6100 Red Hook Quarter
Suite B3
St Thomas
USVI 00802

<LSJ_GSJ_PROJECTS_TASKS_DRAFT_121616.pdf>

--

The St. James Group
6100 Red Hook Quarter
Suite B3
St Thomas
USVI 00802