

From: Mark Tollison <[REDACTED]>

To: Jeffrey Epstein <jeevacation@gmail.com>

Subject: FW: 71st update

Date: Mon, 14 Oct 2013 16:25:01 +0000

Importance: Normal

Sir,

Update below via RB provided to RK last week in my absence.

Please note we are all pushing vendors to provide their services, or to review their selective areas and to provide quotes.

I have selected vendors for other quotes for front door, for waxing, and for sheers, which should be coming next week.

(I am staying on RB to keep pressure on vendors in my absence. He is working very well with me. He will be using forms I attached for your review with ZR budget to meet RK's requirements on all expenses and vendor quotes.)

I am reviewing candidates for 9 E server and LSJ island individual/team as well.

Best regards,

Mark

Mark Tollison

The information contained in this e-mail is confidential and is intended solely for the use of the addressee(s) named above. If you are not the intended recipient or the person responsible for delivering this confidential information to the intended recipient, you have received this information in error, and any review, use, dissemination, forwarding, printing, copying, or other distribution of this e-mail message and any attached files is strictly prohibited. The sender reserves the right to monitor any communication that is created, received, or sent on its network. If you have received this confidential communication in error, please notify the sender immediately by reply e-mail message and permanently delete the original communication.

EFTA00663256

From: [REDACTED]
To: [REDACTED]; [REDACTED]
Subject: RE: 71st update
Date: Wed, 9 Oct 2013 20:08:17 +0000

Rich here is an update 1) Fire Alarm project delayed due to equipment problems, John from Gunzer Electric came to start project last week and smoke detectors that were ordered were the wrong type. John from Gunzer is working on a new scope of work and different equipment list that should drive the price of the project down. Stanley Security need to come back in next week to re do the project proposal and equipment list. When new scope of work is approved and equipment arrives Gunzer Electric will call to schedule installation. . 2) Landover Cooling Tower at 71st Street to install new cooling tower motors today, the work is in progress various equipment issues working to resolve installation issues. 3) Front door scanner waiting on proposals from Tyco Security, Sawyers, and Stanley Security , Stanley is scheduled to come back to look at project again due to Andy Mc Caffery being let go before he could provide a proposal .4)Front door restoration we have provided one proposal Simply Elegant, Marco Restoration looked at the front door yesterday and will provide a proposal also Artistic Finishing looked at the front door yesterday. 5) Living Room French wax job, Marcos restoration is also bidding this work and also Artistic finishing, Simply Elegant sent his wood specialist to see the project and Tony the owner of Simply Elegant will come by tomorrow to see the project due to a very high quote from his wood specialist because or the removal of the old wax and the height and size of the room and the liability involved.

From: [REDACTED]
Subject:
Date: Wed, 9 Oct 2013 15:15:44 -0400
CC: [REDACTED]
To: [REDACTED]

can you please update me on fire alarm project
is there any other vendor work being performed at house
other bids on scanner for front door, etc
thanks

Richard Kahn
HBRK Associates Inc.
575 Lexington Avenue, 4th Floor,
New York, New York 10022