

From: "Gary Kerney" <[REDACTED]>
To: "Jeffrey Epstein" <jeevacation@gmail.com>
Cc: "Emad Hanna" <[REDACTED]>, <[REDACTED]>
Subject:
Date: Mon, 16 May 2011 18:38:33 +0000

schedule for the 4th

Main pool

- the building slab will be poured and block going up
- the pool equipment will be installed and water in pool
- the retaining walls around cottage will be up
- the deck will be concrete, ready to lay tile (tile comes after the building is stoned)

still on target for 10/3

Flag pole pool

- the building will be framed in and plastering underway
- the pool equipment will be in and water in the pool (assumes we get tile selection)
- the deck will be concrete (tile happens after shelter and plaster)
- walls will be underway

still on target for 9/15