

From: Daphne Wallace <[REDACTED]>
To: Jeffrey Epstein <jeevacation@gmail.com>
Cc: Gary Kerney <[REDACTED]>, [REDACTED] <[REDACTED]>, Emad Hanna <[REDACTED]>, [REDACTED] <[REDACTED]>
Subject: JE Directives photos - May 27, 2011
Date: Fri, 27 May 2011 19:48:25 +0000

Attachments: Photo_4_-_Owners_road_cleaned.JPG; Photo_6_-_mechanical_painting.JPG; Photo_10_-_hydroseed_and_move_the_parrots_back_done.JPG; Photo_15_-_Mess_on_Owners_road_cleaned.JPG; Photo_16_-_mess_on_side_of_road_cleaned.JPG; Photo_18_-_de-rock_hillside_and_clean_beach_ongoing.JPG; Photo_19_-_pipes_showing_on_beach_concealed.JPG; Photo_20_-_step_in_front_of_nursery.JPG; Photo_21_-_open_pipes_behind_Tiki_concealed.JPG; Photo_22_-_sturdy_wood_for_message_hut_completed.JPG; Photo_25A_-_pipes_on_Owners_road_concealed.JPG; Photo_25B_-_pipes_on_Owners_road_concealed.JPG; Photo_26A_-_fill_in_basket_with_cement_and_make_smoother_in_progress.JPG; Photo_26B_-_fill_in_basket_with_cement_and_make_smoother_in_progress.JPG; Photo_27A_-_put_lights_on_wall_and_make_new_wall_on_ocean_side.JPG; Photo_27B_-_put_lights_on_wall.JPG; Photo_28_-_clean_up_mess.JPG

Greetings Mr. Epstein,

May 27 photographs pertaining to your directives of May 23, for your review and comments:

- Photo 1 - clean up top of hill - no action to date
- Photo 2 - road to pebble beach is too steep - Jules to work on this weekend
- Photo 3 - five palm circle - Gary working on the plan
- Photo 4 - Owner's road mess - cleaned (photo)
- Photo 5 - Pop's garden planting - waiting for equipment
- Photo 6 - mechanical painting - Gary will do your mock up (photo)
- Photo 7 - lanterns for columns - Gary would like to know if Sarah is searching?
- Photo 8 - coral stone instead of white on wall - working on the Chill lax room - this project is next
- Photo 9 - drainage for roads - Peter and Jules working on drainage
- Photo 10 - hydroseed and move the parrots back - the parrots are moved back (photo)
- Photo 11 - move Restoration Hardware chest to pebble beach house and wicker rocker - waiting for Brice
- Photo 12 - gravel drive - Jules this weekend
- Photo 13 - clean up pebble beach - Jules this weekend
- Photo 14 - deal with drainage - Jules this weekend
- Photo 15 - mess on Owner's road - cleaned (photo)
- Photo 16 - mess on side of road - cleaned (photo)
- Photo 17 - tennis fencing and paint and plaster of walls - not on schedule yet
- Photo 18 - de-rock hillside and clean beach - ongoing (photo)
- Photo 19 - pipes showing on beach - concealed (photo)
- Photo 20 - step in front of nursery; Ion should paint the floor with fish stencil design - Omar will do the face after the basket (photo)
- Photo 21 - open pipes behind Tiki - concealed (photo)
- Photo 22 - sturdy wood for message hut - completed (photo)
- Photo 23 - plant on side of house - waiting on equipment
- Photo 24 - big bright cushion for Tiki - Sarah
- Photo 25 - more pipes on Owner's road (2 photos)
- Photo 26 - fill in basket with cement and make smoother - in progress (2 photos)

Photo 27 - put lights on wall and make new wall on ocean side - conduit installed in center of columns (2 photos)

Photo 28 - clean up mess (photo)

Respectfully submitted,

Daphne