

From: Daphne Wallace <[REDACTED]>
To: "jeffrey E." <jeevacation@gmail.com>
Subject: Re: Photos - September 15, 2015 AM - September 15, 2015
Date: Tue, 15 Sep 2015 17:48:56 +0000

My apologies Sir. We are revising and updating the punch list and will forward at the end of the day.

To answer your earlier question the light went on the punch list 9/9/15.

Respectfully, Daphne

On Tue, Sep 15, 2015 at 12:43 PM, jeffrey E. <jeevacation@gmail.com> wrote:
it was on the list

On Tue, Sep 15, 2015 at 1:31 PM, Daphne Wallace <[REDACTED]> wrote:
Greetings Sir,

Anna noticed someone damaged the gym lantern light last week and asked Danny and Danny to search for the replacement at our local Home Depot. They were unable to find it, so Danny put it on his shopping list, and Anna forwarded it to the list you requested this morning.

It was not on the punch list, but we are now revising for all the missing projects and items - Kitchen floor, MBR shower, Gym light, etc.

Respectfully, Daphne

On Tue, Sep 15, 2015 at 12:20 PM, jeffrey E. <jeevacation@gmail.com> wrote:
how long has the broken lantern at the gym been on the list.

On Tue, Sep 15, 2015 at 1:14 PM, Daphne Wallace <[REDACTED]> wrote:
Greetings Sir,

September 15 AM photos for your review and comments:

MBR flooring progress - sand #2 and epoxy - this is the last epoxy application - the final sanding will be tomorrow 9/16 - the room will then be cleaned of all dust tomorrow afternoon and the first polyurethane Thursday morning 9/17 - light sand and second polyurethane Friday morning 9/18 - light sand and final polyurethane Monday 9/21

Seating area in the park trail - in progress - more photos at the end of the day

Main Beach cleanup - in progress - 2 more loads of sand will be delivered today

New Beach cleanup - completed

Pebble Beach cleanup - trackhoe work completed - need to jackhammer off the remaining slab - Danny would like to sit with you to discuss the details of the new slab pour before he sources the pump truck and the required yardage needed for the concrete

Waterfall cistern - block work in progress

Stone wall along road to Info center - completed for now - awaiting your advisement on whether to extend or make higher

Grotto - Blind slot repairs in progress

Ice maker - the trim is repaired and painted - the ice maker is with Reefco - Anna noticed that the ice maker was not making ice as it should - Reefco collected it on 9/10 - they will repair and have it back on LSJ tomorrow morning

Kitchen floor - Mr. George on site this afternoon to steam clean the grout - Mr. George will also be cleaning the grout in the Master Bath shower

Kitchen island cabinetry - new supports in place

Fiber pull from Gym to Blue Beach - Danny should have the pulling of the fiber completed by tomorrow - Fiber Net has submitted a quote for the terminations

Chickens - all but 5-7 have been removed

Respectfully, Daphne

--

please note

The information contained in this communication is confidential, may be attorney-client privileged, may constitute inside information, and is intended only for the use of the addressee. It is the property of JEE

Unauthorized use, disclosure or copying of this communication or any part thereof is strictly prohibited and may be unlawful. If you have received this communication in error, please notify us immediately by return e-mail or by e-mail to jeevacation@gmail.com, and destroy this communication and all copies thereof, including all attachments. copyright -all rights reserved

--

please note

The information contained in this communication is confidential, may be attorney-client privileged, may constitute inside information, and is intended only for the use of the addressee. It is the property of JEE

Unauthorized use, disclosure or copying of this communication or any part thereof is strictly prohibited and may be unlawful. If you have received this communication in error, please notify us immediately by

return e-mail or by e-mail to jeevacation@gmail.com, and
destroy this communication and all copies thereof,
including all attachments. copyright -all rights reserved