

From: "Gary Kerney" <[REDACTED]>
To: "Jeffrey Epstein" <jeevacation@gmail.com>
Cc: "Brice Gordon" <[REDACTED]>, "William Rowles" <[REDACTED]>
Subject: JP
Date: Tue, 23 Mar 2010 19:35:26 +0000

My thoughts as to scheduling

1. we are looking at ordering a dehumidifier for the system that will bring the humidity down to 45% for about \$3,000, expressed in from Fla. and be operational in a week. The room should dry in 30 days in my opinion. 4/2/10 to 5/2/10
2. Fancelli wood workers should be done by Fri. and go home with everything done except the blackboard. 3/26/10
3. The fancelli painters are going home and will return when the wood is climatized 3/24/10
4. We could put the scaffolding up next week and by Thurs. 3/28/10 have it ready for Ion. he could do his work while the dehumidifier is working 3 weeks? 4/1/10 to 4/22/10
5. The scaffolding and plywood could be removed for Fancelli 4/28/10
6. Fancelli painters show up to finish cabinetry 5/2/10 to 6/2/10
7. Stain? and or clear coat floor 6/7/10 to 6/11/10
8. Install furniture 6/14/10

JP asked to be notified with as much advance notice as to when the room is ready to schedule the painters