

**From:** story cowles <[REDACTED]>

**To:** Jeffrey Epstein <jeevacation@gmail.com>

**Subject:** Updates

**Date:** Mon, 02 Nov 2009 16:55:21 +0000

**Attachments:** Initial\_soil\_analysis\_.pdf

---

**Landscape** - Randy will be bringing a sample of white flower to put in the NE corner of the pool to replace the bromeliads today. He is still waiting on the remainder of the soil sample to schedule replacing the bougainvillea.

Attached is the initial soil analysis. The remainder should be available by tomorrow.

**Landscape lights** - Randy's lighting suggestion, Harold Salkin, will set up a lighting demo Wednesday afternoon for viewing Wednesday evening. His company is called Custom Lighting of America [www.clalighting.com](http://www.clalighting.com)

**Telephone and electric outlets** - The telephone outlet will be installed by ETC when the bougainvillea is taken out to the west of the pool. I am waiting for a date from Randy to schedule this. He is waiting on the soil sample. The electric outlet will be installed by Harold Salkin, Randy's lighting guy, if you like the demo on Wednesday.

**Fertilizer** - If we are going to move towards the installation of hybrid zoysia grass there would be no need in spending the \$ on fertilizer on current grass in the south garden. Plant Dynamics will be fertilizing this Thursday the palms and the bougainvillea.

**Soil results** - Randy expects the remainder of the results no later than tomorrow afternoon.

**Putting green grass** - Stephen Caplinger suggested hybrid zoysia grass. Randy's company also suggested Tifton grass which they think may be easier to maintain than hybrid zoysia. We can have Randy put in samples of both if you like.

**Dock lights** - I will ask Harold Salkin to put lights around the dock for the demo

**Light statue** - Harold Salkin said that he would NOT need to move the statue back at all to light it up. He will light up Wednesday. If you DO NOT like it we can move the statue back 1 foot and veneer. If you DO like it we can veneer where it is. Classic Tile and Marble will handle the veneering which will take 2 days.

**Big Trees** - Harold Salkin will light up Wednesday evening

**Doug and kitchen doors** - Doug sent his latest sketch which arrived on Friday. I have copies if you need to see it again