

November 30th 2018

Carpentry

Sylvester Gaillard (lead)

Boniface Laudat
James Cesar

Notes

Construction New Dock Drop Off - GSJ
Construction New Shutters Cabanas - LSJ
Construction New Window (opening out) Cabana 1 - LSJ
Construction New Window (opening out) Cabana 1 - LSJ
Removal of Odd/Broken Hardware/Blind Brackets - MC - GSJ
All assisted each other when required

Electrical

Danny Etienne

Keshaun Williams

Fixed Broken Water Line Cabana 2 - LSJ
Plumbing/Pump Work Under MB - LSJ
Installed Landscape Lights Outside MB - LSJ
Working on Installation of Electrical Plates & Devises all Cabanas - LSJ
Plumbing/Pump Work Under MB - LSJ
Installed Landscape Lights Outside MB - LSJ
Working on Installation of Electrical Plates & Devises all Cabanas - LSJ

Engineering

Sheridan E. Elizee (lead)

Dale Mark

Commission Carmix Equipment
Removal/Disposal of all items beside Engineering

Commission Carmix Equipment
Removal/Disposal of all items beside Engineering

Heavy Machinery

Felito Joseph
Peter St Omer
Pierre Jules

Assisted the Landscapers with tree placement/relocation of Irrigation Line
Assisted the Landscapers with tree placement/relocation of Irrigation Line & Transporting New Soil
Working on Road & Rocks Placement at Pool Cabana - LSJ (Rocks to be removed E Mail 11/30/18 JE)

Housekeeping

Basillia M. Morales (lead)

Justina De La Cruz

Housekeeping/Empty Twin Rm (preparation for painting) - GSJ
Housekeeping/Empty Twin Rm (preparation for painting) - GSJ
Housekeeping/Laundry - LSJ
Housekeeping/Laundry GSJ/LSJ

Irrigation

Cristobal Herrera

Setting up Irrigation Lines to Grasses Pool Cabana Hillside - LSJ
Repaired 4 inch Broken Line Outside Cabana 2 - LSJ
Prepared Large Order of Irrigation Parts
Ran Entire System checking for leaks etc. - LSJ

Landscaping

Dupson Donissaint (lead)

Liston Mercer

Gael Leatham

Kyle Steward

Nicholas Victorin

Sainsfrans Dejour

Constructed Stone Transition Pops Garden - LSJ
Working Pebble Beach Construction - LSJ
Emptied Out/Replanted with new soil Planter Bed Top of Owners Drive to Relocate Irrigation Line
Installation Grasses Pool Cabana Hillside - LSJ
Continued Planting at Top of Owners Drive
Emptied Out/Replanted with new soil Planter Bed Top of Owners Drive to Relocate Irrigation Line
Continued Planting at Top of Owners Drive
Emptied Out/Replanted with new soil Planter Bed Top of Owners Drive to Relocate Irrigation Line
3:30pm - 6:00pm - Completed Insecticide Spraying - LSJ
Removal of Old Grasses on Beach Line - LSJ
Installation Grasses Pool Cabana Hillside - LSJ
Removal of Old Grasses on Beach Line - LSJ
Installation Grasses Pool Cabana Hillside - LSJ
All assisted with clean up all locations

Masons

Onel Pierresaint

Gusneme Dalce

Constructed Stone Transition Pops Garden - LSJ
Working Pebble Beach Construction - LSJ
Barge Mate

Maintenance/RO

Cuthbert Paul Titre

Back Washing RO System - LSJ

Gerry Francis Titre

Cleaning/Servicing Pools LSJ/GSJ

Cleaning/Servicing Pools LSJ/GSJ

Okeam Freeman

Cleaning Down Vehicles - end of week clean up

Assisted Housekeeping with emptying Twin Rm (preparation for painting) - GSJ

Completed Mold Remediation on Ceiling, Wall etc. Twin Rm - GSJ

Marine (Captains)

Patrick Cena

Crew Runs Between STT,LSJ,GSJ,SJ

Completed Inventory of Small Parts for all Vessels

Randy Amparo

Crew Runs Between STT,LSJ,GSJ,SJ

Started Roping of Pillars at Tiki

Both worked on getting maintenance schedule set up with Offshore Marine which starts next week

Office

Stephanie Remington

Administration - LSJ

Worked on Setting Up Crew Log which will start on Monday 3rd December

Painting

Hilian J. Bedminister (lead)

Completed Staining Dock - GSJ

Continue Sanding Dock - LSJ

Primed/Painted Exterior Railings - MC - LSJ

Aiad Buncome

Prepared & Painted Repaired Wall Blue Beach Office - LSJ

Painted Back Wall Pool Cabana after Pictures Installation - LSJ

Dimitri St Omer

Painted Repaired Coping - MC - LSJ

Painted Back Wall Pool Cabana after Pictures Installation - LSJ

Oriole Joseph

Primed/Painted Repaired Coping - MC - LSJ

Primed Painted New Door Under Master - LSJ

Primed/Painted Exterior Railings - MC - LSJ