



LSJ Sample Roads 1/28/2019 to 3/30/2019 (60 Workdays)						JANUARY 2019					FEBRUARY 2019												
						Jan 28					Feb 04				Feb 11								
ID	NAME	START DATE	END DATE	DURATION		27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13
						Mo	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu
1	Contract Signing	Mon 1/28/2019	Mon 1/28/2019	1d																			
2	Mobilization	Wed 1/30/2019	Sun 2/10/2019	12d																			
3	Sundial Road	Mon 2/11/2019	Fri 3/8/2019	25 Days																			
4	Aggregate Base Placement	Mon 2/11/2019	Sun 2/17/2019	7d																			
5	Forming and Reinforcement	Tue 2/19/2019	Mon 2/25/2019	7d																			
6	Concrete Placement	Tue 2/26/2019	Fri 3/8/2019	11d																			
7	Flag Road	Mon 3/11/2019	Thu 3/28/2019	18 Days																			
8	Aggregate Base Placement	Mon 3/11/2019	Thu 3/14/2019	4d																			
9	Forming and Reinforcement	Fri 3/15/2019	Mon 3/18/2019	4d																			
10	Concrete Placement	Tue 3/19/2019	Fri 3/22/2019	4d																			
11	Saw Cutting	Mon 3/25/2019	Thu 3/28/2019	4d																			
12	Project Turnover	Fri 3/29/2019	Fri 3/29/2019	1d																			

