

From: Brice Gordon <[REDACTED]>

To: Jeffrey Epstein <jeevacation@gmail.com>

Cc: Rich Kahn <[REDACTED]>, Zorro Ranch <[REDACTED]>

Subject: ZDC Project Updates

Date: Wed, 21 Sep 2016 15:53:57 +0000

Attachments: EGP_AW2.JPG; EGP_AW3.JPG; EGP_AW4.JPG; EGP_AW5.JPG; EGP_AW6.JPG;
Mico1.JPG; Micro2.JPG

Jeffrey

as requested

Attached Photos for your review and reference

EGP

Additional Wall work is in progress and should be completed by the end of the week, weather has been the caused for delay in starting this.
Irrigation work continues
Waiting direction on Gravel

Microwave Project

Antenna's at MH and Sandia Crest are installed, link initialization to begin today
MH to Lodge Link install will begin after main link is completed and tested

Water Development

we are experiencing VFD issues at the following locations, Well B, Booster Skid Well 4 and Reservoir Booster Skid. All three location are showing the same fault, Under voltage, but at different times. JCH and RMC are investigating situation.
Maxi Volt (Surge Protection Company) engineers have also been on sight to investigate PLC Damage, after reviewing damaged components and wiring, they confirmed the surge came thru the float line that control water level in the reservoir. Noting there are arching marks on the reservoir tank, indicating a direct hit by lightning.

We need to relocate the Clay Valve for Irrigation Pond, closer to Irrigation Pond to get better operational pressure on front and back end.
Also the pipeline to Pond was hit by lighting damaging a 20 foot section, this has been repaired.

Evaporation Pond Closure

Liner etc has been removed, area graded and fenced
Final Inspection scheduled for 29 Sept.

HVAC

Investigating Duck Camera to view master bedroom, upstairs living room ducking
Strongly believe moisture is penetrating return air flow duck work.

Regards

Brice Gordon

Stanley, NM

Ph: [REDACTED]