

**From:** Daphne Wallace [REDACTED]

**To:** Jeffrey Epstein <jeevacation@gmail.com>

**Cc:** ann rodriguez [REDACTED]

**Subject:** Photos - September 10, 2015

**Date:** Thu, 10 Sep 2015 21:24:41 +0000

**Attachments:** Banana\_field\_cut\_and\_cleared\_(1).JPG; Banana\_field\_cut\_and\_cleared\_(2).JPG; Banana\_field\_cut\_and\_cleared\_(3).JPG; Banana\_field\_cut\_and\_cleared\_(4).JPG; Banana\_field\_cut\_and\_cleared\_(5).JPG; Banana\_field\_cut\_and\_cleared\_(6).JPG; Banana\_field\_cut\_and\_cleared\_(7).JPG; Banana\_field\_cut\_and\_cleared\_(8).JPG; Banana\_field\_cut\_and\_cleared\_(9).JPG; Banana\_field\_cut\_and\_cleared\_(10).JPG; Banana\_field\_cut\_and\_cleared\_(11).JPG; Banana\_field\_cut\_and\_cleared\_(12).JPG; Banana\_field\_cut\_and\_cleared\_(13).JPG; Banana\_field\_cut\_and\_cleared\_(14).JPG; Banana\_field\_cut\_and\_cleared\_(15).JPG; Banana\_field\_cut\_and\_cleared\_(16).JPG; Library\_roof\_assessment\_(1).JPG; Library\_roof\_assessment\_(2).JPG; Library\_roof\_assessment\_(3).JPG; Library\_roof\_assessment\_(4).JPG; Library\_roof\_assessment\_(5).JPG; Library\_roof\_assessment\_(6).JPG; Library\_roof\_assessment\_(7).JPG; MBR\_flooring\_progress\_(1).JPG; MBR\_flooring\_progress\_(2).JPG; MBR\_flooring\_progress\_(3).JPG; MBR\_flooring\_progress\_(4).JPG; MBR\_flooring\_progress\_(5).JPG; MBR\_flooring\_progress\_(6).JPG; MBR\_flooring\_progress\_(7).JPG; Pebble\_Beach\_(1).JPG; Pebble\_Beach\_(2).JPG; Pebble\_Beach\_(3).JPG; Pebble\_Beach\_(4).JPG; Pebble\_Beach\_(5).JPG; Pebble\_Beach\_(6).JPG; Pebble\_Beach\_(7).JPG; Pebble\_Beach\_(8).JPG; Pebble\_Beach\_(9).JPG; Pebble\_Beach\_(10).JPG; Pebble\_Beach\_(11).JPG; Pebble\_Beach\_(12).JPG; Pebble\_Beach\_(13).JPG; Pebble\_Beach\_(14).JPG; Pebble\_Beach\_(15).JPG; Pebble\_Beach\_(16).JPG; Pebble\_Beach\_(17).JPG; Pebble\_Beach\_(18).JPG; Pebble\_Beach\_(19).JPG; Seaweed.JPG; Stone\_wall\_along\_road\_to\_Info\_Center\_(1).JPG; Stone\_wall\_along\_road\_to\_Info\_Center\_(2).JPG; Stone\_wall\_along\_road\_to\_Info\_Center\_(3).JPG; Stone\_wall\_along\_road\_to\_Info\_Center\_(4).JPG; Stone\_wall\_along\_road\_to\_Info\_Center\_(5).JPG; Waterfall\_cistern\_(1).JPG; Waterfall\_cistern\_(2).JPG; Waterfall\_cistern\_(3).JPG; Waterfall\_cistern\_(4).JPG; Waterfall\_cistern\_(5).JPG; Waterfall\_cistern\_(6).JPG; Info\_Center\_entrance\_drive.JPG; Big\_Salt\_Pond\_(1).JPG; Big\_Salt\_Pond\_(2).JPG; Big\_Salt\_Pond\_(3).JPG; Big\_Salt\_Pond\_(4).JPG; Grotto\_repainting\_(1).JPG; Grotto\_repainting\_(2).JPG; Grotto\_repainting\_(3).JPG; Grotto\_repainting\_(4).JPG; Grotto\_repainting\_(5).JPG; Grotto\_repainting\_(6).JPG; Hillside\_above\_Flagpole\_Pool\_(1).JPG; Hillside\_above\_Flagpole\_Pool\_(2).JPG; Hillside\_above\_Flagpole\_Pool\_(3).JPG; Hillside\_above\_Flagpole\_Pool\_(4).JPG; Hillside\_above\_Flagpole\_Pool\_(5).JPG

---

Greetings Sir,

September 10 photos for your review and comments:

Banana field - the bananas on the hillside below the Master have been cut and the area clean up is in progress

Library Roof assessment - major damage has been discovered to the wood underneath the galvanize on the Library side

MBR flooring progress - today was sanding #2 - 9/11 is sanding #3 and epoxy - 9/14 is polyurethane #1 - 9/15 is light sand of polyurethane #1 and polyurethane #2 - 9/16 is light sand of polyurethane #2 and final polyurethane

- 9/17 is cleanup - 9/18 is curing - 9/19 is ready to move in

Pebble Beach - Jules is almost complete with the cleanup - he wants to add more rocks to shore up the waterside barrier against the waves - Danny marked two lines for your review of how far you would like the slab to extend - the first marking is where the original slab ended and the second marking is another 15 feet. Danny would like to know if you wish to put back the same rough texture as what is presently there - if so, the concrete will need to be mixed in the concrete mixers - the stones are too large to move through the pump truck hose - Danny and Tom came up with the mix that is presently there - Danny and Chris are also concerned about the erosion beneath the remaining slab and are recommending the slab be removed and re-poured - Jules would prefer to jack hammer this final slab away rather than use the trackhoe because he is concerned about the steps cracking if the slab is not removed carefully

Seaweed - has returned - Anna will try to schedule getting it off the shoreline again before your return

Stonewall along road to Info Center - in progress

Waterfall cistern - in progress - 9/11 will pour concrete - 9/14 will be block work

Info Center entrance drive - the gravel was scraped away, the landscaping mesh was added, and new gravel laid down

Big Salt Pond - re-hydration completed

Grotto - blinds and floors repainted, the blind louvers that are broken will be repaired and touched up, the weeds will be removed, weed kill applied and fresh gravel laid down

Hillside above Flagpole Pool - cleanup progress

Respectfully submitted, Daphne