

**From:** Jeffrey Epstein <jeevacation@gmail.com>

**To:** Daphne Wallace <[REDACTED]>

**Cc:** Gary Kerney <[REDACTED]> Brice Gordon <[REDACTED]>

**Subject:** Re: Photographs - January 24, 2011

**Date:** Mon, 24 Jan 2011 23:23:14 +0000

---

why is the kitchen skylight not in.. i thought the roof was to be finished last week, there were supposed to be lights that hung over the outdoor shower, why are there electric boxes now. ? I thought the living room was to be started the moment we left. what feedback do you need for the outdoor tub, pictures of floating dock?

On Mon, Jan 24, 2011 at 11:45 PM, Daphne Wallace <[REDACTED]> wrote:

Greetings Mr. Epstein,

For your review and comments - photos referring to the items on the January 14, 2011 Meetings list, as requested:

Outdoor wall niches facing ocean

Table top in walkway of Office Pavilion - no photograph - no action regarding the table bottom and glass

Sarah's office paint - no photograph - Ion scheduled for Wednesday

Sarah's office desk lights - no photograph - no desk lights at site

Sarah's office faceplates and wiring for computer

Baseboard at entrance to master suite wardrobe area

Sconces - will be installed once brackets adjusted so sconce will hang at height requested by JE, and holes on side filled by plasterer

Toilet and closet areas - no photographs - area not accessible today due to floor sanding

Shower doors - no photograph - GK to address

Master bath vanity

Outside tub - GK awaiting JE feedback

Outdoor tub area landscaping

Kitchen fans

Kitchen TV, brackets, stereo, Apple TV - Scott to address with JE

Existing little office flooring - no photograph - no action

Porch/walkway outside Living Room shading - no photograph - Phase Two

Walkway area sealing sample - no photograph - after Phase One cleanup completed

Living room electrical - no photograph - no action

Igala Landscaping - intersection - bouganvilleas and fishtails

Grotto - boulders on site to start building wall

Nursery - emptying in progress

Floating dock

Jet ski pad site

Mechanical desal roof - no photograph

Nanna paint - no photograph - still at Offshore Marine for service

Dock lights - no photograph

Dock poles - no photograph - rope pending

ATV pad off of dock - Phase 2

Ion - Cottage - only touch ups remain

Ion - Master suite - will complete the foyer Tuesday, and toilet/closet area when floors and countertops completed

Ion - Sarah's office - completion Wednesday

Ion - library ceiling - no photograph - Ion to discuss schedule of this project with JE

Google mail is not allowing me to attach any more photographs, so I will send the rest in a second email momentarily.

Respectfully submitted,

Daphne

--  
\*\*\*\*\*

The information contained in this communication is confidential, may be attorney-client privileged, may constitute inside information, and is intended only for the use of the addressee. It is the property of Jeffrey Epstein  
Unauthorized use, disclosure or copying of this communication or any part thereof is strictly prohibited and may be unlawful. If you have received this communication in error, please notify us immediately by return e-mail or by e-mail to [jeevacation@gmail.com](mailto:jeevacation@gmail.com), and destroy this communication and all copies thereof, including all attachments. copyright -all rights reserved