

From: Ann Rodriquez <[REDACTED]>




To: jeevacation@gmail.com, Rich Kahn <[REDACTED]>

Subject: WAPA Update

Date: Thu, 04 Jan 2018 16:46:07 +0000

Inline-Images: image1.jpeg; image2.jpeg; image3.jpeg; image4.jpeg; image5.jpeg; image6.jpeg; image7.jpeg; image8.jpeg; image9.jpeg; image10.jpeg

Bryan's electric guys confirmed 2 days of Splicing & getting the new Manhole in. If the same crew that worked today come back out on Saturday we "might" be able to have WAPA on Monday

Ann R.

Begin forwarded message:

From: Hugo Hodge <[REDACTED]>

Date: January 4, 2018 at 10:27:27 AM AST

To: [REDACTED], Ann Rodriquez <[REDACTED]>, [REDACTED]

Subject: LSJ

Good morning All,

We have started the work on LSJ. From my initial estimate, it will take 2 full days to get the cable spliced with the new manhole in place. Once that takes place tomorrow we will then test the cable (Hi-Pot test) and then leave the cable energized for at least 24 hours. After that period, we will then go through the steps to put LSJ back on WAPA's Grid.

HH