

From: J <jeevacation@gmail.com>

To: Brice <[REDACTED]>, Kyle reavis <[REDACTED]>, Rich Kahn <[REDACTED]>

Subject: Re: Cabana Bathroom Tile

Date: Mon, 19 Nov 2018 14:53:45 +0000

Werre the engineering doors ordered? When delivered ? When pouring dock? Gym doors install windows ?

On Mon, Nov 19, 2018 at 9:39 AM Kyle reavis <[REDACTED]> wrote:

No sir, the sinks are under mounted so the counter top guys will be installing cabana 1 tomorrow. Then they are moving to the flag pole to do those tops, then moving to cabana 2,3, then 4. Brice and Karen said that work sequence was approved by you previously, if you want it changed please let me know. Counter tops are going to be finished by first week in December is what I was told this morning. Cabana 1 will be up and operational by the 23rd.

On Mon, Nov 19, 2018 at 10:29 AM J <jeevacation@gmail.com> wrote:

So is entite cabans complete bathroom sinks fixtures all by 23

On Mon, Nov 19, 2018 at 9:26 AM Kyle reavis <[REDACTED]> wrote:

Good Morning Mr Epstein,

JPK will be wrapping up tile in cabana 1-4 today with the finished fixtures to be screwed in place tomorrow. The tile has gone slow due to the number of cuts they need to do with small showers and 2'x2' tiles. The men have been working non-stop all weekend to make sure they wrap this up for you. Shower doors are still on schedule to be in SST the 23rd. The only area that will be left are the shower door frames which will be removed after the glass is installed in the windows. Please let me know if you have any questions and I apologize for the delay.

Very Respectfully,

Kyle Reavis

On Tue, Nov 13, 2018 at 3:08 PM Kyle reavis <[REDACTED]> wrote:

Good Afternoon,

Please see tile and final sequence of events for cabana bathrooms;

Cabana 1:

14th - Demo bench, set all floor tiles, plaster ceilings

15th - Tile walls (all day) - Finish tile

16th - Toilet Install / Lighting install

Awaiting Shower door delivery (23rd estimated)

Window can receive Plexiglas in place of privacy glass to seal showers interim

Cabana 2:

14th - set floor tiles , plaster ceilings

15th - Install toilets

16th - tile walls (all day) - Finish Tile

17th - Lighting Install

Awaiting Shower door delivery (23rd estimated)

Window can receive Plexiglas in place of privacy glass to seal showers in interim

Cabana 3:

14th - set floor tiles , plaster ceilings

15th - install Toilets

16th - Lighting Install

17th - Tile Walls - Finish Tile

Awaiting Shower door delivery (23rd estimated)

Cabana 4:

14th - seal exterior door, plaster ceilings , set floor tiles

15th - Install toilets

18th - Wall tile Install (all day) - Finish

19th - Shower door Install

Very respectfully,

Kyle Reavis

--

please note

The information contained in this communication is confidential, may be attorney-client privileged, may constitute inside information, and is intended only for the use of the addressee. It is the property of JEE

Unauthorized use, disclosure or copying of this communication or any part thereof is strictly prohibited and may be unlawful. If you have received this communication in error, please notify us immediately by return e-mail or by e-mail to jeevacation@gmail.com, and destroy this communication and all copies thereof, including all attachments. copyright -all rights reserved

--

please note

The information contained in this communication is confidential, may be attorney-client privileged, may constitute inside information, and is intended only for the use of the addressee. It is the property of JEE

Unauthorized use, disclosure or copying of this communication or any part thereof is strictly prohibited and may be unlawful. If you have received this communication in error, please notify us immediately by return e-mail or by e-mail to jeevacation@gmail.com, and destroy this communication and all copies thereof, including all attachments. copyright -all rights reserved