

From: Richard Kahn <[REDACTED]>
To: "jeffrey E." <jeevacation@gmail.com>
Subject: Fwd: Pool Cabana Flag Pole Erection
Date: Thu, 07 Jun 2018 19:08:47 +0000

Richard Kahn
HBRK Associates Inc.
575 Lexington Avenue 4th Floor
New York, NY 10022

[REDACTED]

Begin forwarded message:

From: michael glidden <[REDACTED]>
Subject: Pool Cabana Flag Pole Erection
Date: June 7, 2018 at 3:05:27 PM EDT
To: Richard Kahn <[REDACTED]>, [REDACTED], [REDACTED]
<[REDACTED]>
Cc: [REDACTED], [REDACTED]

Good day.

A plan has been created for the pool flag pole as follows.

The area immediately to the east of the pool pump room building will be brought up in elevation to match the roof elevation of the pump room. Also the area between the pump room and the retaining wall surrounding the pool cabana will be filled in to match the same elevation. Jules has been asked to do the work and has said he can complete what needs to be done by Wednesday/Thursday next week.

Jules said that he has enough stone ready on GSJ now. He also said that whatever dirt he will need is available on LSJ.

The reason for the increase in elevation of the described area is to allow for a larger foot print of level ground to get the crane as close as is needed to be able to both pickup and then swing and set the pole.

All added dirt/stone work will be temporary and can be returned to prior condition but that would not happen before Mr Epstien's visit on Sunday, the 17th.

If anyone has any issues please let me know.

Otherwise, Boscoe has been scheduled to start running stone from GSJ to LJS tomorrow.

Thanks,
MG.