

AGENDA July 15, 2011

Schedules

Budgets

Main Compound

wall east off lil bath

grading pool site (terrace east to cottage)trees

terrace to wall grading/sod?

Bench at landing

terrace liting approve layout

Locate pool ladder

Banquett

Pool shower

Tree lites

Flagpole

Walls at stairs and south review

Road and it's Wall review

Landscape concept with lgala

Locate pool ladder

Exterior building color

Marble in bath

Ceiling of shower

Commode, confirm walls

Venetian in living room for Ion ceiling ?

5 PALMS

Review plans

Gutter ?

Interior plaster , venetian or cottage finish

ION to paint ?

Millwork ? big bookcase across back

ID	Task Name	Duration	Start	Finish	June
1	Flagpole Pool	91 days	Sun 5/29/11	Fri 9/30/11 10/12/11	5/22
2	Main House Pool	97 days	Sun 5/29/11	Mon 10/10/11	5/29
3	Cottage #4	120 days	Sun 5/29/11	Thu 11/10/11	
4	Relax Room	46 days	Sun 5/29/11	Fri 7/29/11	
5	Relax Restroom	60 days	Mon 7/4/11	Fri 9/23/11	
6					
7	Paint Desal	40 days	Sun 5/29/11	Thu 7/21/11	
8	Desal Roof Waterproofing	20 days	Fri 8/12/11	Thu 9/8/11	
9	Mechanical Sitework	40 days	Fri 9/9/11	Thu 11/3/11	
10	Decommission Mechanical	25 days	Fri 11/4/11	Thu 12/8/11	
11					
12	Terrace Wall	40 days	Sun 5/29/11	Thu 7/21/11	
13	Terrace Sea Wall	30 days	Fri 7/22/11	Thu 9/1/11	
14	Upper Terrace	30 days	Fri 7/8/11	Thu 8/18/11	
15	Roundabout	30 days	Fri 8/19/11	Thu 9/29/11	
16	Basket-Intersection Road	30 days	Fri 9/30/11	Thu 11/10/11	
17	Flagpole Road	30 days	Fri 10/7/11	Thu 11/17/11	
18	Helipad Road	20 days	Fri 11/18/11	Thu 12/15/11	
19					
20	Five Palms	85 days	Fri 7/22/11	Thu 11/17/11	
21	Dock Shelters	40 days	Mon 9/26/11	Fri 11/18/11	
22	Manager's Cottage	60 days	Mon 8/22/11	Fri 11/11/11	
23					
24	East Shelter	30 days	Mon 10/3/11	Fri 11/11/11	
25	Staff Restroom	40 days	Fri 11/11/11	Thu 1/5/12	
26	Helipad Wall	20 days	Fri 7/22/11	Thu 8/18/11	
27	Top of the Hill	70 days	Fri 7/29/11	Thu 11/3/11	
28	Tiki Kitchen	30 days	Fri 8/19/11	Thu 9/29/11	

HANGAR - PROGRAM