

ALL ISLAND PROJECTS  
AS OF 7/15/11

ID	Task Name	Duration	Start	Finish	June					July				August		
					5/22	5/29	6/5	6/12	6/19	6/26	7/3	7/10	7/17	7/24	7/31	8/7
1	Flagpole Pool	99 days	Sun 5/29/11	Wed 10/12/11												
2	Main House Pool	97 days	Sun 5/29/11	Mon 10/10/11												
3	Cottage #4	120 days	Sun 5/29/11	Thu 11/10/11												
4	Relax Room	46 days	Sun 5/29/11	Fri 7/29/11												
5	Relax Restroom	60 days	Mon 7/4/11	Fri 9/23/11												
6																
7	Paint Desal	40 days	Sun 5/29/11	Thu 7/21/11												
8	Desal Roof Waterproofing	20 days	Fri 8/12/11	Thu 9/8/11												
9	Mechanical Sitework	40 days	Fri 9/9/11	Thu 11/3/11												
10	Decommission Mechanical	25 days	Fri 11/4/11	Thu 12/8/11												
11																
12	Terrace Wall	40 days	Sun 5/29/11	Thu 7/21/11												
13	Terrace Sea Wall	30 days	Fri 7/22/11	Thu 9/1/11												
14	Upper Terrace	30 days	Fri 7/8/11	Thu 8/18/11												
15	Roundabout	30 days	Fri 8/19/11	Thu 9/29/11												
16	Basket-Intersection Road	30 days	Fri 9/30/11	Thu 11/10/11												
17	Flagpole Road	30 days	Fri 10/7/11	Thu 11/17/11												
18	Helipad Road	20 days	Fri 11/18/11	Thu 12/15/11												
19																
20	Five Palms	85 days	Fri 7/22/11	Thu 11/17/11												
21	Dock Shelters	40 days	Mon 9/26/11	Fri 11/18/11												
22	Manager's Cottage	60 days	Thu 9/1/11	Wed 11/23/11												
23																
24	East Shelter	30 days	Thu 10/13/11	Wed 11/23/11												
25	Staff Restroom	40 days	Fri 11/11/11	Thu 1/5/12												
26	Helipad Wall	20 days	Fri 7/22/11	Thu 8/18/11												
27	Top of the Hill	70 days	Fri 7/29/11	Thu 11/3/11												
28	Tiki Kitchen	30 days	Fri 8/19/11	Thu 9/29/11												
29																
30	Hangar	1 day?	Sun 5/29/11	Sun 5/29/11												

Project: All Jobs Schedule15July11(2)  
Date: Mon 7/18/11

Task		Milestone		External Tasks	
Split		Summary		External Milestone	
Progress		Project Summary		Deadline	

