

17. Landscaping – Peter’s List

- Pop’s Garden – need deer fencing, or some other method of protection, review of shade cloth
- Clean mess, cut grass; trim all vines, acacia – owner’s drive, blue beach, gym – work in progress
- Peter to clean the sides of the road – work in progress
- Black Heli Under Pads – install at top of bike path at MC – not enough on site to complete project. Larry forwarding details
- Review growth of sea grape - engineering area
- Hydroseed all pull box areas & engineering
- Continue to line all roads with stones
- PR Coconut Palms – (5) 12’ and (5) 15’ palms – order placed 9/14 – wire sent 9/14 – scheduling sailing on Friday **9/21**, EDA on STT and LSJ **9/22**

18. Roads

- Priority is Gym road grading – remove sand and re-grade – week of 9/17
- General re-grading of roads – ongoing – Peter
- Betterroads quotes from triangle to crest of road above gym – Asphalt - \$71,5000, Concrete - \$103,600. Brice to review details with Betterroads 9/17

19. Library

- AC quote forwarded to Rich Barnett, who had design concerns, awaiting reply from vendor

20. New Employee Bathrooms

21. Gym

- New punching bag – installation to be completed by 9/21
- New front & back doors installation completed by 9/26

22. Beach Office

- complete electrical overall required
- waterproofing/sealing/painting/replace rotten wood required

23. LSJ Mooring – Darren forwarded to Army Corp for final approval – awaiting response

24. Hangar

- Fuel Containment Pad – draft approved, drainage incorporated – survey complete by **9/18-19**, forward to the architect so he can complete the plan by **9/21**, submit to DPNR for permitting week of **9/24** (Cecile’s update as of 9/14)

25. Main compound

- Projector Screen – new limit switches and motor required – Danny will review **9/17**

26. Steel shed – Buck Steel (FL) – Brice to review quote with Carlos 9/17

27. Equipment to be Purchased

- (1) light generator, (2) arms with lights to be hard wired
- (1) skid steer at Tropical – sailing **9/1**
- (1) John Deere box and blade – Brice has recommended JD 5101E AWD – loader, scraper, digger, 100hp, enclosed cab
- (1) man-lift
- (1) golf cart – at Tropical **9/17** – sailing **9/19**
- (1) dump truck – JE approved purchase, Rich working on price

28. LSJ Mats – for all locations – ordered 9/11

29. Engineering – start emptying/relocating items in remaining 20ft containers 10/9

30. Stone Walls – Repair work to replace missing loose stones – Gerry & TJ – Danny to schedule them

31. Solar Lights – installation COMPLETE JE does not like the “white light”, likes a “soft white” light – JE to review when on site

32. Solar Quote – due 9/20

33. Part Time Employees – Anna continues to work on list, interviewing housekeeper’s week of 9/17

34. Heli Pad - reinstall windsock to north side of helipad

- JE & Larry to review lights and windsock location when next on site

35. Cisterns – need to be cleaned and sealed work to begin 11/1