

**Zorro Projects - 6/8/13**

<b>Landscaping (22) -</b>	<b>Start</b>	<b>End</b>	<b>Total Est. Cost</b>	<b>Notes</b>	<b>Photo</b>
Rear Planter Bed Front & Rear Parking Beds Bowel Garden Aspen Grove Pinion Screen	6/1/13		\$75,000.00	3/28/13 - Refurbishment & Maintenance proposals from 3 companies forwarded to RK & DI 4/27/13 - JE approved Aspen Landscaping for Refurbishment 5/9/13 - New proposal forwarded to JE & RK, awaiting direction 5/16/13 - Final proposal forwarded to RK, will discuss with JE 5/24/13 - Aspen agreed to \$75,000 5/31/13 - \$44,383.08 Deposit issued to Aspen 6/1/13 - Project Started 6/8/13 - Work continues, soil preparation in progress	<b>X</b>
<b>Landscape Lighting Timers Replacement -</b>	<b>Start</b>	<b>End</b>	<b>Total Est. Cost</b>	<b>Notes</b>	<b>Photo</b>
			\$5,000.00	4/27/13 - JE approved 5/1/13 - Unable to move forward until Project 22 - Landscaping has been resolved 6/1/13 - Brice to review with Aspen about location etc. 6/7/13 - Awaiting electrical proposal from RMC Electric	
<b>Landscaping - In House -</b>	<b>Start</b>	<b>End</b>	<b>Total Est. Cost</b>	<b>Notes</b>	<b>Photo</b>
Ponderosa Pines & Landscape Lights at Front Entrance	6/3/13			4/27/13 - JE approved the removal of dead pine in courtyard & Ponderosa Pines, Landscape Lights & relocate Pinions to the area. 6/3/13 - Project Started 6/7/13 - Removal of Ponderosa Pines complete 6/12/13 - Removal of courtyard Pine scheduled	<b>X</b>
<b>Terraces (27) -</b>	<b>Start</b>	<b>End</b>	<b>Total Est. Cost</b>	<b>Notes</b>	<b>Photo</b>
Terraces - \$52,000.00 Stucco/Gutters/Painting - \$4,200.00	4/7/13		\$56,200.00	12/12/12 - Bid Received 3/20/13 - JE approved 4/7/13 - Project Started 4/20/13 - Library Membrane - installed. 5/16/13 - MBR Balustrade reinstalled 5/20/13 - MBR Membrane to be installed 5/31/13 - There was a fault in one of the rolls of material, vendor has reordered, will recover area once on site. 6/7/13 - Material on site, will continue 6/10/13	

### Zorro Projects - 6/8/13

Front Gates Openers Call Boxes (30) -	Start	End	Total Est. Cost	Notes	Photo
				4/20/13 - Bid received, have requested vendor to make adjustments 5/9/13 - Received revised bid. Options & Equipment reviewed 5/12/13 - Options & Equipment selected, final bid due 5/21/13 5/21/13 - Final bid received via fax, unable to read, vendor will resend. 6/8/13 - Final bid attached, also forwarded separately to RK. Awaiting direction	
Cooling Tower - (36)	Start	End	Total Est. Cost	Notes	Photo
				4/24/13 - RK approved bid from SPX & JBH. RK has all cost details 5/3/13 - Deposit was to be forwarded, awaiting confirmation 6/25/13 - Unit due on site	
Replacement of Pool Pac (33) -	Start	End	Total Est. Cost	Notes	Photo
Engineering Inspection - \$9,100.00 Unit Cost - \$43,170.00 Ducting - TBA	9/11/12			4/29/13 - Quote forwarded to RK, who requested more detail 5/8/13 - Revised quote forwarded to RK, awaiting direction 5/22/13 - Beaudin Ganze on site to review project 5/29/13 - Beaudin Ganze report forwarded to JE & RK 5/29/13 - JE approved investigation via camera. 6/3/13 - JBH forwarded estimate, JE approved moving ahead 6/11/13 - JBH due on site	
Repair Pool/Spa (29) -	Start	End	Total Est. Cost	Notes	Photo
			\$12,600.00	5/9/13 - Vendor on site 5/16/13 - Bid breakdown forwarded to RK JE requested work be completed in Sept <b>REQUIRE CONFIRMATION THAT BID IS ACCEPTED, SO VENDOR CAN BE PLACED INTO SCHEDULE</b>	

### Zorro Projects - 6/8/13

<u>Water Sample of Tap Water -</u>	<u>Start</u>	<u>End</u>	<u>Total Est. Cost</u>	<u>Notes</u>	<u>Photo</u>
				4/27/13 - JE requested water samples be taken. This will be completed once water system is balanced 5/10/13 - Dakota RO is down, pressure issues 6/2/13 - All Wells up and running 6/11/13 - Water samples to be taken	
<u>Exterior Doors Main House -</u>	<u>Start</u>	<u>End</u>	<u>Total Est. Cost</u>	<u>Notes</u>	<u>Photo</u>
				4/27/13 - JE requested that all saddles on exterior doors be adjusted so doors will close correctly. Will be completed once Terraces etc. complete	
<u>Audio Upgrade -</u>	<u>Start</u>	<u>End</u>	<u>Total Est. Cost</u>	<u>Notes</u>	<u>Photo</u>
New TV's DVD Players/Theater Upgrade	6/3/13			Installed - final programming required Installed - Programming of remotes required 5/14/13 - Awaiting replacement receiver for Gym before moving forward 5/24/13 - Receiver on site 6/3/13 - Work to begin 6/7/13 - Work 80% complete in Gym, Lodge & BH	
<u>Kitchen Table Electrical - (35)</u>	<u>Start</u>	<u>End</u>	<u>Total Est. Cost</u>	<u>Notes</u>	<u>Photo</u>
Electrical & Data Cut In - \$2,160.00	6/3/13			3/1/13 - Bid received Lead Time 1 Week 6/3/13 - Project Started 6/7/13 - Under floor conduit due to be completed 6/12/13	<b>X</b>
<u>Media Room Curtains (24) -</u>	<u>Start</u>	<u>End</u>	<u>Total Est. Cost</u>	<u>Notes</u>	<u>Photo</u>
Blackout & Rings	2/24/13		\$6,262.08	4/27/13 - JE selected fabric 5/10/13 - Project Request forwarded to JE & RK 5/17/13 - Resent Project Request to JE 5/31/13 - <b>AWAITING DIRECTION</b>	

### Zorro Projects - 6/8/13

<u>Sarah's Office Curtains (25) -</u>	<u>Start</u>	<u>End</u>	<u>Total Est. Cost</u>	<u>Notes</u>	<u>Photo</u>
Lined & Rings	2/24/13		\$2,527.01	4/27/13 - JE selected fabric 5/2/13 - Vendors/manufacturer cannot provide enough yardage of selected fabric 5/9/13 - Another fabric option forwarded to JE 5/10/13 - Project Request forwarded to JE & RK 5/17/13 - Resent Project Request to JE 5/31/13 - <b>AWAITING DIRECTION</b>	
<u>Gym - Mirrored Doors - Backed/Framed</u>	<u>Start</u>	<u>End</u>	<u>Total Est. Cost</u>	<u>Notes</u>	<u>Photo</u>
	2/24/13			3 B's completed, JE requested further work , will review with vendor	
<u>Phones Main House (31) -</u>	<u>Start</u>	<u>End</u>	<u>Total Est. Cost</u>	<u>Notes</u>	<u>Photo</u>
			\$34,295.00	4/27/13 - JE approved installation of new phones at MH 5/14/13 - Awaiting engineered solution for delivery of services (phone/data) before proceeding firm bids end next week	
<u>Microwave &amp; IT - (21) -</u>	<u>Start</u>	<u>End</u>	<u>Total Est. Cost</u>	<u>Notes</u>	<u>Photo</u>
				4/27/13 - JE requested to investigate Microwave option 5/9/13 - Existing Microwave details forwarded to JE, RK & JR, awaiting direction 5/16/13 - JE requested contacting Dava Baumann reference delivery of service from Sandia Crest verses D Mark 5/17/13 - Dava Baumannhas forwarded details of RSM Craig Franck. Brice has been in contact with Craig will forward details 5/24/13 - Received bid from Southwestern Wireless, have call set up for 5/28/13 to review bid 5/31/13 - Brice forwarded an update of Project to JE, RK & JR 6/8/13 - Firm Bids due by 6/14/13 Attached TW Telcom Proposal for Delivery of Services	
<u>Cell Repeaters &amp; Wi-Fi</u>	<u>Start</u>	<u>End</u>	<u>Total Est. Cost</u>	<u>Notes</u>	<u>Photo</u>
Cell Repeater - Library				Will have installed by 5/17/13	
Cell Repeater - Gym				Will be completed with Audio install	

**Zorro Projects - 6/8/13**

<u>Computers -</u>	<u>Start</u>	<u>End</u>	<u>Total Est. Cost</u>	<u>Notes</u>	<u>Photo</u>
Lap Top - Lodge				Requesting Approval to Purchase	
Desk Top - RC Office				Requesting Approval to Purchase	
<u>Well K (37) -</u>	<u>Start</u>	<u>End</u>	<u>Total Est. Cost</u>	<u>Notes</u>	<u>Photo</u>
Plugging First Hole			\$15,000.00	Estimate to plug 1st hole	
<u>Lodge</u>	<u>Start</u>	<u>End</u>	<u>Total Est. Cost</u>	<u>Notes</u>	<u>Photo</u>
Roof - Repair/Replace Broken Sections				Three B's will complete while on site for upcoming projects	
<u>Log Cabin</u>	<u>Start</u>	<u>End</u>	<u>Total Est. Cost</u>	<u>Notes</u>	<u>Photo</u>
Step Outside - Repair/Replace	2/24/13		NA		
<u>Caboose</u>	<u>Start</u>	<u>End</u>	<u>Total Est. Cost</u>	<u>Notes</u>	<u>Photo</u>
Outside Wall - Installation of Retaining Wall			NA		
<u>Yurt - (23) -</u>	<u>Start</u>	<u>End</u>	<u>Total Est. Cost</u>	<u>Notes</u>	<u>Photo</u>
Replacement Walls/Roof/Door/Windows	5/9/13		\$6,355.00 plus shipping charges of approx. \$480.00	4/27/13 - JE approved investigating options 5/9/13 - Project Request forwarded to RK & JE 5/9/13 - JE approved Project, awaiting direction on deposit payment from RK 5/13/13 - Deposit forwarded to vendor \$3,177.50 6/24/13 - Removal of furniture, deconstruction of existing walls/roof/windows & door to begin. Then reconstruction of base, resanding/sealing floor required - in house 7/3/13 - Scheduled Ship Date	
<u>Repair/Painting Work - Ion</u>	<u>Start</u>	<u>End</u>	<u>Total Est Cost</u>	<u>Notes</u>	<u>Photo</u>
				5/7/13 - E Mailed Photos to JE showing work required 5/23/13 - Forwarded all work details to Ion, including work that will be required after MBR Terrace is completed	
<u>Inventory/Clean up all Work Shops</u>	<u>Start</u>	<u>End</u>	<u>Total Est. Cost</u>	<u>Notes</u>	<u>Photo</u>
	6/6/13			Work continues as time allows complete clean up and Inventory on all Work Shops	<b>X</b>

### Zorro Projects - 6/8/13

<u>Painting/Staining/Sealing -</u>	<u>Start</u>	<u>End</u>	<u>Total Est. Cost</u>	<u>Notes</u>	<u>Photo</u>
Hay Barn	5/13/13			90% - Staining of trim to be completed 5/30/13 - Work to start, due to high winds & stormy weather work to begin 6/10/13	
Bunkhouse	4/14/13			80% - Staining of trim & deck to be completed 5/30/13 - Work to start, due to high winds & stormy weather work to begin 6/10/13	
Bay Garages	5/13/13			90% - Staining of trim to be completed 5/30/13 - Work to start, due to high winds & stormy weather work to begin 6/10/13	
Fire House - including outside lights				5/28/13 - Work to begin, due to high winds & stormy weather work to begin 6/14/13	
Stables				5/29/13 - Work to begin, due to high winds & stormy weather work to begin 6/14/13	
Log Cabin				Work to begin once all painting/staining projects complete at RC	
Lodge				Work to begin once all painting/staining projects complete at RC	
Reservoir				Work be begin once all painting/staining/sealing projects complete	
<b><u>Bunkhouse</u></b>	<b><u>Start</u></b>	<b><u>End</u></b>	<b><u>Total Est. Cost</u></b>	<b><u>Notes</u></b>	
Window/Doors - Total Replacement	2/6/12			Will Budget for 2014	
<b><u>Cactus Removal</u></b>	<b><u>Start</u></b>	<b><u>End</u></b>	<b><u>Total Est. Cost</u></b>	<b><u>Notes</u></b>	
				Removal of Cactus to begin late Fall, early Winter	
<b><u>Vehicles</u></b>	<b><u>Start</u></b>	<b><u>End</u></b>	<b><u>Total Est. Cost</u></b>	<b><u>Notes</u></b>	
2013 Ford Expedition - review Captain Seats to be installed	3/27/13			5/2/13 - Estimate received - \$11,528.74 5/31/13 - as of date unable to get a 2nd estimate,	
<b><u>Dogs</u></b>	<b><u>Start</u></b>	<b><u>End</u></b>	<b><u>Total Est. Cost</u></b>	<b><u>Notes</u></b>	
				4/27/13 - JE approved investigating purchase of 2 dogs. Researching	

**Zorro Projects - 6/8/13**

<b>Purchases</b>	<b>Start</b>	<b>End</b>	<b>Total Est. Cost</b>		
White Rug & Pad (26) - Gym (10 x 12)	5/16/13			4/27/13 - JE approved Robert's to manufacture a rug using carpet used in [REDACTED] Office. Vendor no longer stocks this brand, will add 10% for special order. 5/15/13 - 2 Estimates received 5/16/13 - Estimate forwarded to JE - Enchantment Carpet 5/16/13 - Project approved 6/8/13 - Rug on site, will lay out and forward photos 6/10/13	<b>X</b>
			\$862.55		
Big Urns - Outside MH				4/27/13 - JE approved Terre Cotto constructed Urns	
Outside Pool Furniture				6/12/13 - Will forward possible options	
Pool Pace Clock				4/25/13 - Ordered, lead time 4 to 5 weeks	
Large Chrome Pool Clock				Investigating Options	
Facial Machine				[REDACTED] to purchase	
<b>Wells - Dakota &amp; K</b>					
Combined Usage as of date 6/8/13				5.58 afa	